

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
7/31/87

Contractor: O. H. Materials
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Continue to clean out sumps
(Sumps #40, #37, & #36)
- 2.) Continue to move MT bins
from area #5 to area #6
- 3.) Laser area #16 and sumps #7 & #55
- 4.) Consolidate PCB and waste oil
drums into 12K PCB oil pool
- 5.) Empty solid PCB drums to area #3
- 6.) Stage all vats in area #2

WORK ACCOMPLISHED FROM
PREVIOUS WORK ORDER:

	Yes	No	Continues
1.)	(x)	()	()
2.)	(x)	()	()
3.)	(x)	()	()
4.)	()	()	(x)
5.)	(x)	()	()
6.)	(x)	()	()

COMMENTS:

EQUIPMENT PLANNED/AUTHORIZED:

- (3) Vans (2) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (1) Cars
- (6) Radios (1) 50K Pool
- (1) Water Treatment System
w/ appurtenances
- (2) High-Pressure Water Laser
w/hoses (1) Mini-Trackhoe
- (20) Propane tanks (1) Hi-Lift
- (1) Cascade System
- (4) Porta-Johns (1) 955 Loader
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps: (3) 2-in
- (3) Satelites (2) 6.5KW Generators
- (1) Pneumatic Forklift

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS:

427698



PERSONNEL AUTHORIZED:

- (1) Response Manager
- (2) Laborer
- (1) Lab Technician (2)
- (10) Clean-up Technician (1)

- (1) Foreman (3)
- (2) Foreman (2)
- (1) Field Clerk
- (4) Clean-up Technician (2)
- (1) Operator (2)

Contractor Signature:

Date:

7/31/87

OSC Signature:

Date:

7/31/87