

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
8/04/87

Contractor: O. H. Materials
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Continue to clean out sumps
(Sumps #35 and #33B)
- 2.) Begin to laser second floor of
areas #10 & #11
- 3.) Check-out and clean tank of skid
unit in level B.
- 4.) Sample area #13 - first and second
floors and areas #14 & #15 pending
the dampness of the surfaces.
- 5.) Decon the manlift and wipe sample.
Demobe pending results of analysis.
- 6.) Draw sludge from the clarifier of
water treatment system.

WORK ACCOMPLISHED FROM
PREVIOUS WORK ORDER:

	Yes	No	Continues
1.) ()	()	(x)	
2.) (x)	()	()	
3.) (x)	()	()	
4.) (x)	()	()	

COMMENTS:

EQUIPMENT PLANNED/AUTHORIZED:

- (3) Vans (2) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (1) Cars
- (6) Radios (1) 50K Pool
- (1) Water Treatment System
w/ appurtenances
- (2) High-Pressure Water Laser
w/hoses (1) Mini-Trackhoe
- (20) Propane tanks (1) Hi-Lift
- (1) Cascade System
- (4) Porta-Johns (1) 955 Loader
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps: (3) 2-in
- (3) Satelites (2) 6.5KW Generators
- (1) Pneumatic Forklift

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS:

PERSONNEL AUTHORIZED:

- (1) Response Manager
- (2) Laborer
- (1) Lab Technician (2)
- (10) Clean-up Technician (1)

- (1) Foreman (3)
- (2) Foreman (2)
- (1) Field Clerk
- (4) Clean-up Technician (2)
- (1) Operator (2)

Contractor Signature:

Date:

Paul Street
8/4/87

OSC Signature:

Date:

Jack D. Harmon
8/4/87

427700

