

DAILY WORK ORDER

Work Site:  
Bossert Manufacturing

Work Period:  
8/05/87

Contractor: D. H. Materials  
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Continue to clean out sumps  
(Sumps #33A, #35, and start #31)
- 2.) Continue to laser first and second  
floors of areas #10 and #11
- 3.) Collect samples of area #13, first  
floor and areas #14 and #15, pend-  
ing wetness of surfaces, to verify  
effectiveness of decontamination.
- 4.) If dry, scrape sludge off pool  
in water treatment system.

WORK ACCOMPLISHED FROM  
PREVIOUS WORK ORDER:

	Yes	No	Continues
1.)	(x)	( )	( )
2.)	(x)	( )	( )
3.)	(x)	( )	( )
4.)	( )	( )	(x)
5.)	(x)	( )	( )
6.)	(x)	( )	( )

COMMENTS:

EQUIPMENT PLANNED/AUTHORIZED:

- (3) Vans (2) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (1) Cars
- (6) Radios (1) 50K Pool
- (1) Water Treatment System  
w/ appurtenances
- (2) High-Pressure Water Laser  
w/hoses (1) Mini-Trackhoe
- (20) Propane tanks (1) Hi-Lift
- (1) Cascade System
- (4) Porta-Johns ~~(1) 955 Loader~~
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps: (3) 2-in
- (3) Satelites (2) 6.5KW Generators
- (1) Pneumatic Forklift

EQUIPMENT USED FROM  
PREVIOUS DAY:

All Authorized

COMMENTS:

PERSONNEL AUTHORIZED:

- (1) Response Manager
- (2) Laborer
- (1) Lab Technician (2)
- (10) Clean-up Technician (1)

- (1) Foreman (3)
- (2) Foreman (2)
- (1) Field Clerk
- (4) Clean-up Technician (2)
- (1) Operator (2)

Contractor Signature:

Date:

8/5/87

OSC Signature:

Date:

8/5/87

427701

