

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
8/06/87

Contractor: D. H. Materials
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Continue to clean out sumps
(Sumps #22, #23, and #24)
- 2.) Continue to laser first floor of
area #11 and sumps #59, #60 & #61
- 3.) Collect samples of area #13, first
floor and areas #14 and #15, pend-
ing wetness of surfaces, to verify
effectiveness of decontamination.
- 4.) If dry, scrape sludge off pool
in water treatment system.
- 5.) Clean out V.R. using skid unit and
Level B protection.
- 6.) Stage acid containers in area #5
for disposal.

WORK ACCOMPLISHED FROM PREVIOUS WORK ORDER:

	Yes	No	Continues
1.)	(x)	()	()
2.)	(x)	()	()
3.)	()	()	(x)
4.)	(x)	()	()

COMMENTS:

EQUIPMENT PLANNED/AUTHORIZED:

- (3) Vans (2) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (1) Cars
- (6) Radios (1) 50K Pool
- (1) Water Treatment System
w/ appurtenances
- (2) High-Pressure Water Laser
w/hoses (1) Mini-Trackhoe
- (20) Propane tanks (1) Hi-Lift
- (1) Cascade System
- (4) Porta-Johns
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps: (3) 2-in
- (3) Satelites (2) 6.5KW Generators
- (1) Pneumatic Forklift

EQUIPMENT USED FROM PREVIOUS DAY:

All Authorized

COMMENTS:

PERSONNEL AUTHORIZED:

- (1) Response Manager
- (2) Laborer
- (1) Lab Technician (2)
- (10) Clean-up Technician (1)

- (1) Foreman (3)
- (2) Foreman (2)
- (1) Field Clerk
- (4) Clean-up Technician (2)
- (1) Operator (2)

Contractor Signature:

Date:

OSC Signature:

Date:

427702

