

# DAILY WORK ORDER

Work Site:  
Bossert Manufacturing

Work Period:  
8/07/87

Contractor: O. H. Materials  
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

## WORK PLANNED/AUTHORIZED:

- 1.) Continue to clean out sumps  
(Sumps #11, #26, #27, & #28)
- 2.) Continue to laser first floor of  
area #11 and sumps #59, #60 & #61  
pending replacement of laser.
- 3.) Post sample areas #14, #15 and #16
- 4.) Clean out courtyard, stockpiling  
debris in area #3.
- 5.) If dry, scrape sludge off pool  
in water treatment system.
- 6.) Move drums from area #9 to #2
- 7.) Final sweep of area #9
- 8.) Remove steel bins from area #12 to #2
- 9.) Clean area #7 (second floor) and prep for lasering
- 10.) Skim oil off 50K pool & contain it within sorbent sweep
- 11.) Seal the roof over area #3

## WORK ACCOMPLISHED FROM PREVIOUS WORK ORDER:

	Yes	No	Continues
1.) (x)	( )	( )	( )
2.) ( )	( )	( )	(x)
3.) ( )	( )	( )	(x)
4.) (x)	( )	( )	( )
5.) (x)	( )	( )	( )
6.) (x)	( )	( )	( )

## COMMENTS:

## EQUIPMENT PLANNED/AUTHORIZED:

- (3) Vans (2) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (1) Cars
- (6) Radios (1) 50K Pool
- (1) Water Treatment System  
w/ appurtenances
- (2) High-Pressure Water Laser  
w/hoses (1) Mini-Trackhoe
- (20) Propane tanks (1) Hi-Lift
- (1) Cascade System
- (4) Porta-Johns
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps: (3) 2-in
- (3) Satelites (2) 6.5KW Generators
- (1) Pneumatic Forklift

## EQUIPMENT USED FROM PREVIOUS DAY:

All Authorized

## COMMENTS:

427703



## PERSONNEL AUTHORIZED:

- (1) Response Manager
- (2) Laborer
- (1) Lab Technician (2)
- (10) Clean-up Technician (1)

- (1) Foreman (3)
- (2) Foreman (2)
- (1) Field Clerk
- (4) Clean-up Technician (2)
- (1) Operator (2)

Contractor Signature:

Date:

8/7/87

OSC Signature:

Date:

8/7/87