

# DAILY WORK ORDER

Work Site:  
Bossert Manufacturing

Work Period:  
8/12/87

Contractor: D. H. Materials  
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

## WORK PLANNED/AUTHORIZED:

- 1.) Continue to clean out sumps;  
# & # & Begin # & #
- 2.) Continue to laser; #  
&  
sump #
- 3.) Post sample areas # & #  
and sample sumps #, #, #, #
- 4.) Demobe acids from #5
- 5.) Pick-up tools, clean-up  
site, lock-up equipment
- 6.) Demobe personnel

## WORK ACCOMPLISHED FROM PREVIOUS WORK ORDER:

	Yes	No	Continues
1.)	(x)	( )	( )
2.)	(x)	( )	( )
3.)	(x)	( )	( )
4.)	(x)	( )	( )
5.)	( )	(x)	( )
6.)	(x)	( )	( )
7.)	(x)	( )	( )
8.)	(x)	( )	( )
9.)	(x)	( )	( )

## COMMENTS:

## EQUIPMENT PLANNED/AUTHORIZED:

- (4) Vans (1) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (1) Car
- (6) Radios (1) 50K Pool
- (1) Water Treatment System  
w/ appurtenances
- (2) High-Pressure Water Laser  
w/hoses (1) Mini-Trackhoe
- (20) Propane tanks
- (1) Cascade System
- (4) Porta-Johns
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps: (3) 2-in
- (3) Satelites (2) 6.5KW Generators
- (1) Pneumatic Forklift

## EQUIPMENT USED FROM PREVIOUS DAY:

All Authorized

## COMMENTS:

427706



## PERSONNEL AUTHORIZED:

- (1) Response Manager
- (0) Laborer
- (0) Lab Technician (2)
- (1) Clean-up Technician (1)

- (1) Foreman (3)
- (2) Foreman (2)
- (1) Field Clerk
- (0) Clean-up Technician (2)
- (0) Operator (2)

Contractor Signature:

Date:

8/12/87

OSC Signature:

Date:

8/12/87