

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
8/24/87

Contractor: O. H. Materials
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Continue to clean out sumps #20 & #15A & B. Begin sumps #1 & #2
- 2.) Complete lasering area #9 set-up & initiate lasering area #12 along w/sumps 35-42
- 3.) Continue skimming oil off the 50K pool & discharge into the 12K pool in area #14.
- 4.) Sample areas #10 & #11 (1st floor) and begin sampling area #7 1st floor and 2nd floor pad

WORK ACCOMPLISHED FROM
PREVIOUS WORK ORDER:

	Yes	No	Continues
1.)	(x)	()	()
2.)	(x)	()	()
3.)	()	()	(x)
4.)	(x)	()	()
5.)	()	()	(x)
6.)	(x)	()	()

EQUIPMENT PLANNED/AUTHORIZED:

- (3) Vans (1) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (2) Car
- (6) Radios (1) 50K Pool
- (1) Water Treatment System w/ appurtenances
- (2) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe
- (20) Propane tanks
- (1) Cascade System
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps: (3) 2-in
- (3) Satelites (2) 6.5KW Generators

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS:

PERSONNEL AUTHORIZED:

- (1) Response Manager
- (1) Laborer
- (1) Lab Technician (2)
- (8) Clean-up Technician (1)

- (1) Foreman (3)
- (2) Foreman (2)
- (1) Field Clerk
- (5) Clean-up Technician (2)
- (1) Lab Tech. I

Contractor Signature:

Date:

8/24/87

OSC Signature:

Date:

8/24/87

427712

