

DAILY WORK ORDER

Work Site:  
Bossert Manufacturing

Work Period:  
8/26/87

Contractor: D. H. Materials  
Contractor Rep.: Paul Street

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Clean sumps #1, #2 & #3
- 2.) Lasering in area #12 along  
w/sumps #43-46, #34 and #35
- 3.) Repair sump covers as needed.
- 4.) Cover the debris with visqueen  
& secure the doorways into areas  
#2 and #3.
- 5.) Sample area #7 1st and 2nd floors  
and begin sampling area #9.

WORK ACCOMPLISHED FROM  
PREVIOUS WORK ORDER:

	Yes	No	Continues
1.)	(x)	( )	( )
2.)	( )	( )	(x)
3.)	( )	( )	(x)
4.)	( )	( )	(x)
5.)	(x)	( )	( )
6.)	(x)	( )	( )

EQUIPMENT PLANNED/AUTHORIZED:

- (3) Vans (1) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (2) Car
- (6) Radios (1) 50K Pool
- (1) Water Treatment System  
w/ appurtenances
- (2) High-Pressure Water Laser  
w/hoses (1) Mini-Trackhoe
- (20) Propane tanks
- (1) Cascade System
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps (3) 2-in
- (3) Satelites (2) 6.5KW Generators

EQUIPMENT USED FROM  
PREVIOUS DAY:

All Authorized

COMMENTS:

- (4) Porta-Johns
- (1) Pneumatic Forklift

PERSONNEL AUTHORIZED:

- (1) Response Manager
- (1) Laborer
- (1) Lab Technician (2)
- (8) Clean-up Technician (1)

- (1) Foreman (3)
- (2) Foreman (2)
- (1) Field Clerk
- (5) Clean-up Technician (2)
- (1) Lab Tech. I

Contractor Signature:

Date:

8/26/87

OSC Signature:

Date:

8/26/87

427714

