

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
8/27/87

Contractor: O. H. Materials
Contractor Rep.: Keith Risner

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Finish cleaning sump #3 and decon sump equipment.
- 2.) Lasering in area #12 along w/sumps #43-46, #34 and #35
- 3.) Repair sump covers as needed.
- 4.) Check on the disposal of NPCB and PCB oil.
- 5.) Wipe sample area #9 and complete documentation.
- 6.) Inventory equipment for demob.
- 7.) Cover sump in clean areas #14, #15 #16, #10 and #11.

WORK ACCOMPLISHED FROM
PREVIOUS WORK ORDER:

| | Yes | No | Continues |
|-----|-----|-----|-----------|
| 1.) | (x) | () | () |
| 2.) | () | () | (x) |
| 3.) | () | () | (x) |
| 4.) | (x) | () | () |
| 5.) | (x) | () | () |

EQUIPMENT PLANNED/AUTHORIZED:

- (3) Vans (1) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (2) Car
- (6) Radios (1) 50K Pool
- (1) Water Treatment System w/ appurtenances
- (2) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe
- (20) Propane tanks
- (1) Cascade System
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps: (3) 2-in
- (3) Satelites (2) 6.5KW Generators

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS:

- (4) Porta-Johns
- (1) Pneumatic Forklift

PERSONNEL AUTHORIZED:

- (1) Response Manager
- (1) Laborer
- (1) Lab Technician (2)
- (8) Clean-up Technician (1)

- (1) Foreman (3)
- (2) Foreman (2)
- (1) Field Clerk
- (5) Clean-up Technician (2)
- (1) Lab Tech. I

Contractor Signature:

Date:

Keith D. Risner

8-27-87

OSC Signature:

Date:

Jack D. Harmon

8-27-87

427715

