

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
8/28/87

Contractor: D. H. Materials
Contractor Rep.: Keith Risner

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Finish cleaning sump #3 and decon sump equipment.
- 2.) Lasering in area #12 along w/sumps #43, #44, #34 and #35.
- 3.) Decon Bobcat w/magnet and take wipe sample.
- 4.) Check on the disposal of NPCB and PCB oil.
- 5.) Clear out lower holding bins on Decon and inventory.
- 6.) Check on a Backhoe (Case 580D).
- 7.) Setup supply truck for NJ run.

WORK ACCOMPLISHED FROM
PREVIOUS WORK ORDER:

	Yes	No	Continues
1.) ()	()	()	(x)
2.) ()	()	()	(x)
3.) (x)	()	()	()
4.) ()	()	()	(x)
5.) (x)	()	()	()
6.) (x)	()	()	()
7.) (x)	()	()	()

EQUIPMENT PLANNED/AUTHORIZED:

- (3) Vans (1) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (2) Car
- (6) Radios (1) 50K Pool
- (1) Water Treatment System w/ appurtenances
- (2) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe
- (20) Propane tanks
- (1) Cascade System
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps: (3) 2-in
- (3) Satelites (2) 6.5KW Generators

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS:

- (4) Porta-Johns
- (1) Pneumatic Forklift

PERSONNEL AUTHORIZED:

- (1) Foreman (3)
- (1) Laborer
- (1) Lab Technician (2)
- (7) Clean-up Technician (1)

- (2) Foreman (2)
- (1) Field Clerk
- (5) Clean-up Technician (2)

Contractor Signature:

Keith D. Risner

Date:

8-28-87

OSC Signature:

Jack D. Harmon

Date:

8-28-87

427716

