

1

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
9/03/87

Contractor: O. H. Materials
Contractor Rep.: Keith Risner

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

WORK ACCOMPLISHED FROM
PREVIOUS WORK ORDER:

- 1.) Continue repair of sump covers
in area #12.
- 2.) Continue lasering in area 12
along w/sumps #26-#32.
- 3.) Transfer clarifier sludge into
sludge dry bed pool.
- 4.) Continue to run check on T+D.
- 5.) Remove wooden blocks in area 12
with mini-trac hoe.
- 6.) Move kiln dust in doorway to
area #7.
- 7.) Fill holes in area 12 and cement
doorway from area 12 to area 7.

	Yes	No	Continues
1.)	(x)	()	()
2.)	()	()	(x)
3.)	(x)	()	()
4.)	()	()	(x)
5.)	(x)	()	()
6.)	()	(x)	()
7.)	()	()	(x)
8.)	(x)	()	()

EQUIPMENT PLANNED/AUTHORIZED:

- (2) Vans (1) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (2) Car
- (6) Radios (1) 50K Pool
- (1) Water Treatment System
w/ appurtenances
- (2) High-Pressure Water Laser
w/hoses (1) Mini-Trackhoe
- (20) Propane tanks
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps: (3) 2-in
- (3) Satelites (2) 6.5KW Generators

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS:

- (4) Porta-Johns
- (1) Pneumatic Forklift

PERSONNEL AUTHORIZED:

- | | |
|-----------------------------|-----------------------------|
| (1) Foreman (3) | (2) Foreman (2) |
| (1) Laborer | (1) Field Clerk |
| (1) Lab Technician (2) | (2) Clean-up Technician (2) |
| (7) Clean-up Technician (1) | |

Contractor Signature:

Keith D. Risner
Date: 9-3-87

OSC Signature:

Jack D. Harmon
Date: 9-3-87

427770

