

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
9/09/87

Contractor: O. H. Materials
Contractor Rep.: Keith Risner

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Continue repair of sump covers in area #12.
- 2.) Finish lasering in area #12 and begin final rinse.
- 3.) Load up empty NPCB drums.
- 4.) Empty drums in area #2 in 50K pool.
- 5.) Continue to remove wooden blocks in area #12 with mini-trac hoe.
- 6.) Offload supply truck.
- 7.) Decon Backhoe and arrange for pickup.

WORK ACCOMPLISHED FROM
PREVIOUS WORK ORDER:

	Yes	No	Continues
1.)	()	()	(x)
2.)	(x)	()	()
3.)	(x)	()	()
4.)	()	(x)	()
5.)	()	()	(x)
6.)	(x)	()	()

EQUIPMENT PLANNED/AUTHORIZED:

- (2) Vans (1) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (2) Car
- (6) Radios (1) 50K Pool
- (1) Water Treatment System w/ appurtenances
- (2) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe
- (20) Propane tanks
- (1) 6-CY Dumpster (1) 3-in
- (4) Submersible Pumps (3) 2-in
- (3) Satelites (2) 6.5KW Generators

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS:

- (4) Porta-Johns
- (1) Pneumatic Forklift

PERSONNEL AUTHORIZED:

- (1) Foreman (3)
- (1) Laborer
- (1) Lab Technician (2)
- (7) Clean-up Technician (1)

- (2) Foreman (2)
- (1) Field Clerk
- (2) Clean-up Technician (2)

Contractor Signature:

Date:

Keith D. Risner
9-9-87

OSC Signature:

Date:

Jack D. Harmon
9-9-87

427773

