

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
9/11/87

Contractor: O. H. Materials
Contractor Rep.: Keith Risner

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Continue repair of sump covers in area #12.
- 2.) Begin lasering in area #4.
- 3.) Finish vacuuming of water in area #12.
- 4.) Empty drums in area #2 in 50K pool.
- 5.) Start post sampling of area #12 and area #10.
- 6.) Seal up sumps in area #12 with visqueen and instafoam.
- 7.) Continue to decon equipment for demobe.
- 8.) Finish servicing of towmotor.

WORK ACCOMPLISHED FROM
PREVIOUS WORK ORDER:

	Yes	No	Continues
1.)	()	()	(x)
2.)	(x)	()	()
3.)	(x)	()	()
4.)	()	()	(x)
5.)	(x)	()	()
6.)	(x)	()	()
7.)	()	()	(x)

EQUIPMENT PLANNED/AUTHORIZED:

- (2) Vans (1) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (2) Car
- (6) Radios (1) 50K Pool
- (1) Water Treatment System w/ appurtenances
- (2) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe
- (20) Propane tanks
- (1) 6-CY Dumpster
- (4) Submersible Pumps: (3) 2-in (1) 3-in
- (3) Satelites

EQUIPMENT USED FROM
PREVIOUS DAY:

All Authorized

COMMENTS:

- (2) 6.5KW Generators
- (4) Porta-Johns
- (1) Pneumatic Forklift

PERSONNEL AUTHORIZED:

- | | |
|-----------------------------|-----------------------------|
| (1) Foreman (3) | (2) Foreman (2) |
| (1) Laborer | (1) Field Clerk |
| (1) Lab Technician (2) | (2) Clean-up Technician (2) |
| (7) Clean-up Technician (1) | |

Contractor Signature:

Keith D. Risner

Date:

9-11-87

OSC Signature:

Jack D. Harmon

Date:

9-11-87

427778

