

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
9/15/87

Contractor: O. H. Materials
Contractor Rep.: Keith Risner

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

- 1.) Continue repair of sump covers in area #12.
- 2.) Vacuum water from sumps in area #12.
- 3.) Discharge water into city sewer lines.
- 4.) Decon Bobcat and take wipe sample.
- 5.) Seal up sumps in area #12 with visqueen and instafoam.
- 6.) Continue to decon equipment for demobe.
- 7.) Load stake bed and utility trailer going to NJ.
- 8.) Finish lasering of hallway in area #18 and #19.
- 9.) Put sludge in clarifier into sludge drying bed.

WORK ACCOMPLISHED FROM PREVIOUS WORK ORDER:

	Yes	No	Continues
1.) ()	()	(x)	
2.) ()	()	(x)	
3.) (x)	()	()	
4.) (x)	()	()	
5.) ()	()	(x)	
6.) ()	()	(x)	
7.) (x)	()	()	
8.) (x)	()	()	
9.) (x)	()	()	

EQUIPMENT PLANNED/AUTHORIZED:

- (2) Vans (1) Pick-up Truck
- (1) Decon trailer (3) Bobcats
- (1) Command Post Trailer
- (1) Crew Trailer (3) 12K Pools
- (1) Portable Eye Wash (2) Car
- (6) Radios (1) 50K Pool
- (1) Water Treatment System w/ appurtenances
- (2) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe
- (20) Propane tanks
- (1) 6-CY Dumpster
- (4) Submersible Pumps: (3) 2-in (1) 3-in

EQUIPMENT USED FROM PREVIOUS DAY:

All Authorized

COMMENTS:

- (1) Pneumatic Forklift
- (3) Satelites
- (2) 6.5KW Generators
- (4) Porta-Johns

PERSONNEL AUTHORIZED:

- (1) Foreman (3)
- (1) Laborer
- (1) Lab Technician (2)
- (5) Clean-up Technician (1)

- (2) Foreman (2)
- (1) Field Clerk
- (2) Clean-up Technician (2)

Contractor Signature:

Keith D. Risner
Date: 9-15-87

OSC Signature:

Jack D. Harmon
Date: 9-15-87

427782

