

## DAILY WORK ORDER

Work Site:  
Bossert Manufacturing

Work Period:  
9/19/87

Contractor: O. H. Materials  
Contractor Rep.: Keith Risner

OSC: Jack D. Harmon

## WORK PLANNED/AUTHORIZED:

WORK ACCOMPLISHED FROM  
PREVIOUS WORK ORDER:

	Yes	No	Continues
1.) Solidify sludge drying bed.	1.) ( )	(x)	( )
2.) Replace lights and general maintenance of skid unit.	2.) (x)	( )	( )
3.) Discharge water into city sewer lines.	3.) ( )	( )	(x)
4.) Visqueen debris in area #3.	4.) (x)	( )	( )
5.) Seal doorways from courtyard in area #12.	5.) (x)	( )	( )
6.) Continue to decon equipment for demobe.	6.) ( )	( )	(x)
7.) Clean out clarifier.	7.) (x)	( )	( )
8.) Clean out sand filter.	8.) (x)	( )	( )
	9.) (x)	( )	( )
	10.) ( )	(x)	( )
	11.) (x)	( )	( )
	12.) (x)	( )	( )

## EQUIPMENT PLANNED/AUTHORIZED:

(2) Vans (1) Pick-up Truck  
(1) Decon trailer (2) Bobcats  
(1) Command Post Trailer  
(1) Crew Trailer (2) 12K Pools  
(1) Portable Eye Wash (2) Car  
(6) Radios (1) 50K Pool  
(1) Water Treatment System  
w/ appurtenances  
(1) High-Pressure Water Laser  
w/hoses (1) Mini-Trackhoe  
(6) Propane tanks  
(4) Submersible Pumps: (3) 2-in  
(1) 3-in

EQUIPMENT USED FROM  
PREVIOUS DAY:

All Authorized

## COMMENTS:

(1) 1,500 gal. Skid unit  
(1) 6-CY Dumpster  
(1) Pneumatic Forklift  
(1) 2 ton stake bed truck  
(4) Porta-Johns

## PERSONNEL AUTHORIZED:

(1) Foreman (3)  
(1) Lab Technician (2)  
(4) Clean-up Technician (1)

(1) Foreman (2)  
(2) Clean-up Technician (2)  
(1) Field Clerk

Contractor Signature:

*Keith D. Risner*  
Date: 9-19-87

OSC Signature:

*Jack D. Harmon*  
Date: 9-19-87

427786

