

DAILY WORK ORDER

Work Site:
Bossert Manufacturing

Work Period:
9/21/87

Contractor: O. H. Materials
Contractor Rep.: Keith Risner

OSC: Jack D. Harmon

WORK PLANNED/AUTHORIZED:

WORK ACCOMPLISHED FROM
PREVIOUS WORK ORDER:

	Yes	No	Continues
1.) Laser inside and outside of sand filter.			
2.) Replace lights and general maintenance of skid unit.	1.) (x)	()	()
3.) Discharge water into city sewer lines.	2.) ()	(x)	()
4.) Visqueen debris in area #3.	3.) ()	()	(x)
5.) Laser inside and outside of clarifier.	4.) ()	(x)	()
6.) Continue to decon equipment for demobe.	5.) (x)	()	()
7.) Solidify 50K pool with kiln dust and dismantle.	6.) ()	()	(x)
8.) Clean out carbon cells.	7.) (x)	()	()
9.) Check ownership of diesel tank.	8.) (x)	()	()
10.) Check windows in area #13.			
11.) Arrange for pickup of minitrack hoe.			
12.) Solidify sludge drying bed.			

EQUIPMENT PLANNED/AUTHORIZED:

EQUIPMENT USED FROM
PREVIOUS DAY:

(2) Vans (1) Pick-up Truck
(1) Decon trailer (2) Bobcats
(1) Command Post Trailer
(1) Crew Trailer (2) 12K Pools
(1) Portable Eye Wash (2) Car
(6) Radios (1) 50K Pool
(1) Water Treatment System w/ appurtenances
(1) High-Pressure Water Laser w/hoses (1) Mini-Trackhoe
(6) Propane tanks
(4) Submersible Pumps: (3) 2-in
(1) 3-in

All Authorized

COMMENTS:

(1) 1,500 gal. Skid unit
(1) 6-CY Dumpster
(1) Pneumatic Forklift
(1) 2 ton stake bed truck
(4) Porta-Johns

PERSONNEL AUTHORIZED:

(1) Foreman (3)
(2) Foreman (2)

(1) Field Clerk
(3) Clean-up Technician (1)
(2) Clean-up Technician (2)

Contractor Signature:

Keith D. Risner
Date: 9/21/87

OSC Signature:

Jack D. Harmon
Date: 9-21-87

427787

