DAILY WORK ORDER	
SITE NAME: BOSSERT MFG. LOCATION: 1002 OSWEGO STREET UTICA, NEW YORK	DATE: JUNE 15, 1988
CONTRACTOR: O. H. MATERIALS	CONTRACTOR REP: PAUL L. STREET
EPA REGION II	OSC: JACK D. HARMON
ASSIGNED WORK TASK(S):	WORK COMPLETED - PREVIOUS DWO YES NO CONT.
1.) Pick-up debris from around the job site	1.) (X) ( ) ( )
2.) Visqueen all areas to be blocked	2.) (X) ( ) ( )
3.) Complete placing sand within transition area for mini-trackhoe	③。)()()(X)
4.) Start laying block at openings B/W areas #2 & #5,	4.) (X) ( ) ( )
areas #1 & #2, and areas #1 & #5	4.) (X) ( ) ( )
5.) Begin digging the viewing trenches in area #3	5.)(X)()()
6.) Begin nailing shut the overhead windows of areas #2 and #3	6.) (X) ( ) ( )
7.) Research bids for installing fence on site	7.) ( ) (X) ( )
8.) Enclose windows in area #10	8.)()()(X)
APPROVED EQUIPMENT/ MATERIALS: Decon Trailer	
COMMENTS: Laying of masonary block could not be initiated due to late delivery of the block on June 14th.	
CONTRACTOR REP'S SIGNATURE:	DATE: C. /15/88
TEPA-USC'S SIGNATURE:	C /15/88  DATE: 6/15/88