

CERCLA REMOVAL ACTION DAILY WORK ORDER

DAILY WORK ORDER

RESPONSE LOCATION (SITE NAME
AND/OR ADDRESS AND ZIP CODE)MPF Inc. Site
C. Rutherford NJ

CONTRACT NO.

68-56-2001

ORDER NO.

2001-02-028

DATE

2-5-99

SHIFT

SITE/SPILL NO.

LW

EPA REGION/USDG DIST.

12

ON-SCENE COORDINATOR

Charles Kohn

CONTRACTOR

ETI

CONTRACTOR RESPONSE MANAGER

Kevin Hauer

1. AST MONITOR(S)

2. DESCRIPTION OF WORK TO BE PERFORMED

1. Hold site H&S meeting with crew
2. Continue removing fiberglass duct work over platy lines
3. Continue backing slugs into roll-off
4. Complete arrangements for Potomac Environmental roll-off to be shipped off-site

NUMBER OF PERSONNEL AUTHORIZED

.....1...SUPERVISORS

.....1...FOREMAN

.....1...OPERATORS

...3...LABORERS

...2...OTHER (SPECIFY) P.C.T., Chemist.....

4. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM	QUANTITY	ITEM	QUANTITY
radio	6	computer	2
backhoe	1	printer	2
forklift	1	compressor	1
fax, copier	1 ea	O ₂ C.N. meter	1 ea
truck 1 ton	1		
van	1		
rental car 4x4	1		

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND
AUTHORIZED BY THE CONTRACTOR IN THE PER-
FORMANCE OF THE ABOVE CITED DELIVERY ORDER.

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF OSC

Charles Kohn

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

Kevin Hauer

AMENDMENTS (INCLUDE TIME AND AUTHORIZING PERSON)

SIGNATURE OF OSC

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

ORIGINAL

442506

