

CERCLA REMOVAL ACTION DAILY WORK ORDER

DAILY WORK ORDER

RESPONSE LOCATION (SITE NAME
AND/OR ADDRESS AND ZIP CODE)M P F Inc. Site
E. Rutherford, NJ

CONTRACT NO.

68-58-2101

ORDER NO.

2101-02-028

DATE

2-15-99

SHIFT

SITE/SPILL NO.

LW

EPA REGION/USDG DIST.

IL

ON-SCENE COORDINATOR

Paul Kohn

CONTRACTOR

ETI

CONTRACTOR RESPONSE MANAGER

Kevin Harn

1.

AST

MONITOR(S)

2.

DESCRIPTION OF WORK TO BE PERFORMED

1. Hold H+S meeting with crew
2. De Mbs manlift back to Hertz Rental
3. Continue de-coning fiberglass fence board
4. Continue removing overhead piping and conduit from area over platy tanks

NUMBER OF PERSONNEL AUTHORIZED

...1... SUPERVISORS

...1... FOREMAN

...1... OPERATORS

...4... LABORERS

...2... OTHER (SPECIFY)... P.C.T., Chemist..

4.

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM	QUANTITY	ITEM	QUANTITY
all from previous day			
except for manlift			
/		/	

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND
AUTHORIZED BY THE CONTRACTOR IN THE PER-
FORMANCE OF THE ABOVE CITED DELIVERY ORDER.

SIGNATURE OF OSC

Paul Kohn

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

Kevin Harn

AMENDMENTS (INCLUDE TIME AND AUTHORIZING PERSON)

SIGNATURE OF OSC

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

ORIGINAL

442513

