

CERCLA REMOVAL ACTION DAILY WORK ORDER

DAILY WORK ORDER

RESPONSE LOCATION (SITE NAME
AND/OR ADDRESS AND ZIP CODE)MPT Site
E. Rutledge Rd NJ

CONTRACT NO.

68-52-2101

ORDER NO.

2101-02-028

DATE

3-23-99

SHIFT

SITE/SPILL NO.

LW

EPA REGION/USDG DIST.

H

ON-SCENE COORDINATOR

PAUL KAHN

CONTRACTOR

ETI

CONTRACTOR RESPONSE MANAGER

KEVIN SHAWER

1.

N/A

MONITOR(S)

2.

DESCRIPTION OF WORK TO BE PERFORMED

1. Hold site H+S meeting with crew
2. Continue empty surps and bulkysilide into roll-off
3. Continue de-con of pipes, floor gratings and chemical drums

NUMBER OF PERSONNEL AUTHORIZED

.....1... SUPERVISORS

.....1... FOREMAN

.....1... OPERATORS

.....7... LABORERS

.....2... OTHER (SPECIFY).....P.T. Chemist.....

4.

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM	QUANTITY	ITEM	QUANTITY
Same as from previous day plus:			
Filter-in line bag	2 ea		
100 gpm machine			
100 + 50 p bags			

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED DELIVERY ORDER.

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF OSC

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

AMENDMENTS (INCLUDE TIME AND AUTHORIZING PERSON)

SIGNATURE OF OSC

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

ORIGINAL

443064

