

## CERCLA REMOVAL ACTION DAILY WORK ORDER

## DAILY WORK ORDER

RESPONSE LOCATION (SITE NAME  
AND/OR ADDRESS AND ZIP CODE)

CONTRACT NO.

ORDER NO.

68-52-2101

210-02028

DATE

SHIFT

4/19/99

SITE/SPILL NO.

EPA REGION/USDG DIST.

ON-SCENE COORDINATOR

LIV

2

Scheck

CONTRACTOR

CONTRACTOR RESPONSE MANAGER

ETI

SHAWEN

1.

NA

MONITOR(S)

2.

## DESCRIPTION OF WORK TO BE PERFORMED

- 1) HD S&H MTG w/crow
- 2) RMV SOLIDS FRM VATS
- 3) POWER WASH FLOORS & WALLS OF WTR TREATMENT RM
- 4) T&D OF Sump WATER
- 5) SET UP SCAFOLDING
- 6) HORN CLEAN TOP OF DUCT WORK
- 7) SET UP WATER TREATMENT (OUTSIDE)
- 8) DECON FACILITY EQUIP

## NUMBER OF PERSONNEL AUTHORIZED

...1... SUPERVISORS

...1... FOREMAN

...1... OPERATORS

...7... LABORERS

...2... OTHER (SPECIFY) PCT, CHOM

4.

## EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM	QUANTITY	ITEM	QUANTITY
AS PREVIOUS DAY			
NEW SCAFDOLING	50'X13'		

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND  
AUTHORIZED BY THE CONTRACTOR IN THE PER-  
FORMANCE OF THE ABOVE CITED DELIVERY ORDER.

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF OSC

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

AMENDMENTS (INCLUDE TIME AND AUTHORIZING PERSON)

SIGNATURE OF OSC

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

ORIGINAL

443081

