

CERCLA REMOVAL ACTION DAILY WORK ORDER

DAILY WORK ORDER

RESPONSE LOCATION (SITE NAME AND/OR ADDRESS AND ZIP CODE) Bayonne Barrel & Drum Raymond Blvd. Newark, NJ	CONTRACT NO. 68-53-2001	ORDER NO. 2001-02-039
	DATE 10-5-94	SHIFT
SITE/SPILL NO. 95	EPA REGION/USDG DIST. II	ON-SCENE COORDINATOR J. Cosentino
CONTRACTOR OHM	CONTRACTOR RESPONSE MANAGER M. Ellis	

1. MONITOR(S)

2. DESCRIPTION OF WORK TO BE PERFORMED

1. Conduct Daily Health & Safety meeting / crew briefing
2. Continue collection, sampling & overpacking of drums
non-empty *RECORD all drum markings & labels
3. Sample dump trailer, trench (Bldg #2) and tanks
4. Begin clearing of fence line / Police area for debris
5. Collect tires from ash piles & Bldgs.
6. Continue analysis of samples
7. Provide daily cost documentation & progress reports

3. NUMBER OF PERSONNEL AUTHORIZED

... 1 ... SUPERVISORS	... 1 ... FOREMAN OPERATORS
... 3 ... LABORERS ^{2 - LABORERS 2 - no show}	... 1 ... OTHER (SPECIFY) .. FA, FC, .. Chem. Tech..	
1 - LABORER / OPERATOR		

4. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM	QUANTITY	ITEM	QUANTITY
LAB TRAILER	1	TRACTOR w/ BRUSH hog	1
Office "	2		
Decon "	1		
Guard "	1		
P/u	1		
Van	1		
Bobcat w/ GRAPPLER	1		

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED DELIVERY ORDER.

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF OSC *J. Cosentino*

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE *M. Ellis*

AMENDMENTS (INCLUDE TIME AND AUTHORIZING PERSON)

444830



SIGNATURE OF OSC

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE