

## CERCLA REMOVAL ACTION DAILY WORK ORDER

## DAILY WORK ORDER

RESPONSE LOCATION (SITE NAME  
AND/OR ADDRESS AND ZIP CODE)Bayonne Barrel & Drum  
Raymond Blvd.  
Newark, NJ

CONTRACT NO.

68-53-2001

ORDER NO.

2001-02-039

DATE

10-7-94

SHIFT 1 hr. demobe

7:00 ~ 3:30

SITE/SPILL NO.

95

EPA REGION/USDG DIST.

II

ON-SCENE COORDINATOR

J. Cosentino

CONTRACTOR

OHM

CONTRACTOR RESPONSE MANAGER

M. Ellis

1.

MONITOR(S)

2.

## DESCRIPTION OF WORK TO BE PERFORMED

1. Conduct DAILY Health & Safety meeting & crew briefing
2. Complete Brush Hogging & Demobe equipment
3. Spot Roll-offs by Bldg No. 2 for ASH STORAGE
4. Provide DAILY cost documentation & progress reports
5. STAGE DRUMS in Bldg No. 1

3.

## NUMBER OF PERSONNEL AUTHORIZED

...1...SUPERVISORS RM

...1...FOREMAN

.....OPERATORS

...3...LABORERS 2-LABORERS

1-LABORER/OPERATOR

...12A...OTHER (SPECIFY) FA, FC, Chem. Tech. ....

4.

## EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM	QUANTITY	ITEM	QUANTITY
Lab TRAILER	1	TRACK Hoe	1
Office "	2		
Decon "	1		
Guard "	1		
P/u TRUCK	1		
Van	1		
Bob CAT w/GRAPPLER	1		

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND  
AUTHORIZED BY THE CONTRACTOR IN THE PER-  
FORMANCE OF THE ABOVE CITED DELIVERY ORDER.

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF OSC

Joseph Cosentino

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

M. Ellis

AMENDMENTS (INCLUDE TIME AND AUTHORIZING PERSON)

444832



SIGNATURE OF OSC

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE