

CERCLA REMOVAL ACTION DAILY WORK ORDER

DAILY WORK ORDER

RESPONSE LOCATION (SITE NAME
AND/OR ADDRESS AND ZIP CODE)Bayonne Barrel & Drum
Raymond Blvd.
Newark, NJ

CONTRACT NO.

68-53-2001

ORDER NO.

2001-02-039

DATE

10-11-94

SHIFT gmo.

8:00 ~ 4:30

SITE/SPILL NO.

95

EPA REGION/USDG DIST.

II

ON-SCENE COORDINATOR

J. Cosentino

CONTRACTOR

OHM

CONTRACTOR RESPONSE MANAGER

M. Ellis

1. TAT

MONITOR(S)

2.

DESCRIPTION OF WORK TO BE PERFORMED

1. Conduct Health & Safety meeting & crew briefing
2. Continue collection of drums, sample Haz-CAT
3. Demolish unsound wall of Bldg No. 7 & remove drums
4. Remove tires from ash piles
5. Continue loading ash from Bldg. No. 2
6. Prepare for tire disposal / remove tires from Bldg. No. 1
7. Provide daily cost documentation & work report
8. Continue compositing samples for PCB screen

3.

NUMBER OF PERSONNEL AUTHORIZED

..1... SUPERVISORS ..1... FOREMAN OPERATORS
 ..3... LABORERS 2~LABORERS ..1... OTHER (SPECIFY). F.A., F.C., chem. Tech....
 1~LABORER/OPERATOR

4.

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM	QUANTITY	ITEM	QUANTITY
Lab Trailer	1	TRACK hoe w/GRAPPLER	1
Office "	2	bobcat w/GRAPPLER	1
Deton "	1		
Guard "	1		
P/u TRUCK	1		
Van	1		

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND
 AUTHORIZED BY THE CONTRACTOR IN THE PER-
 FORMANCE OF THE ABOVE CITED DELIVERY ORDER.

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF OSC

Joseph Cosentino

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

M. Ellis

AMENDMENTS (INCLUDE TIME AND AUTHORIZING PERSON)

OT approved for chemist - sample packaging & shipment

444834



SIGNATURE OF OSC

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE