

## CERCLA REMOVAL ACTION DAILY WORK ORDER

## DAILY WORK ORDER

RESPONSE LOCATION (SITE NAME  
AND/OR ADDRESS AND ZIP CODE)Bayonne Barrel & Drum  
Raymond Blvd.  
Newark, NJ

CONTRACT NO.

68-53-2001

ORDER NO.

2001-02-039

DATE

10-18 to 21-94

SHIFT

8 hrs

SITE/SPILL NO.

95

EPA REGION/USDG DIST.

II

ON-SCENE COORDINATOR

J. Cosentino

CONTRACTOR

OHM

CONTRACTOR RESPONSE MANAGER

M. Ellis

1. M. Denno, TAT

MONITOR(S)

2.

## DESCRIPTION OF WORK TO BE PERFORMED

1. Conduct daily Health & Safety meeting & Brief crew
2. Continue Load-out of Tires for Recycling
3. Oversee fence sub contractor
4. Continue WASTESTREAM CHARACTERIZATION, DRUM logs, bulking scheme
5. Provide bids for Disposal Analysis
6. Continue clean-out of Bldg No. 2 pits/trench
7. Cover exterior Ash pile
8. Provide daily cost documentation & Progress Reports

3.

## NUMBER OF PERSONNEL AUTHORIZED

...1... SUPERVISORS

...1... FOREMAN

...1... OPERATORS

...2... LABORERS

...1... OTHER (SPECIFY). F.A., F.C., Chem Tech...

4.

## EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM	QUANTITY	ITEM	QUANTITY
LAB TRAILER	1	TRACK Hoe w/GRAPPLER	1
Office	2	TRACK loader	1
Decon	1	bob CAT w/GRAPPLER	1
Guard	1		
P/U TRUCK	1		
Van	1		

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND  
AUTHORIZED BY THE CONTRACTOR IN THE PER-  
FORMANCE OF THE ABOVE CITED DELIVERY ORDER.

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF OSC

J. Cosentino


SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

M. Ellis

AMENDMENTS (INCLUDE TIME AND AUTHORIZING PERSON)

Chem Tech - demobed 10-19-94

444838



SIGNATURE OF OSC

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE