

**DAILY SUMMARY REPORT
BCF OIL REFINERY SITE
CONTRACT NO. 68-S2-99-07, DO #019**

Report No.: BCF-008

Date: February 20, 2001

Weather: Clear, 40 - 50°

Description of Delivery Order: Perform tasks necessary and incidental to the completion of work as described in EPA Delivery Order #019, as well as work directed or requested on Daily Work Orders as provided by OSC.

Personnel and Work Schedule:

Hours: See 1900-55 form

R.W. Moody, Jr. – RM

S. Williams-Ewan – PA

P. Moschetta – Tech.

J. Schopen – Operator/Tech

B. Darrain – Operator/Tech.

F. Wilson – Tech/Security

R. Singh – Tech/Security

Equipment Utilized:

Pickup Truck (4) Computer/Laptop (2)

Excavator (1) Printer (2)

Portable Boiler (1) 185 cfm Compressor (1)

3" Diaphragm Pump (2) Cellular Phone (1)

Copier (1)

Fax (1)

Radios (3)

Health and Safety Topics: Discussed daily agenda, work assignments and potential hazards associated with today's planned activities. Safety topic included a discussion on working safely around heavy equipment, specifically the excavator, being cognizant of the turn radius.

Work Performed by the Contractor: Continued selective demolition of steam and process piping above tanks 15 & 16 in preparation for removal of sludge and sediments. Terminated electric in several circuits leading to and over tanks 15 & 16. Negotiated reduction of cost for portable boiler due to need for reduced service period and scheduled removal of same for February 21, 2001.

448171



**DAILY SUMMARY REPORT
BCF OIL REFINERY SITE
CONTRACT NO. 68-S2-99-07, DO# 019**

Level of Protection:

DATE: February 20, 2001

Level "D" - General site activities.

Level "C" - Waste handling activities.

Work Performed by Subcontractors:

None.

Request for Changes in Method or Scope and Specific Direction Received from OSC:

None.

Documents Submitted: None.

To:

Document:

Meetings Held, Subject Matter (Decisions):

Conducted morning briefing with all staff to discuss today's planned agenda, work assignments and the safety topic.

Discussed tasks accomplished today, discussed other daily activities conducted, and planned work for the next day with the OSC.

Planned Activities:

Plan to continue activities necessary to access tank 15/16 sludge in preparation for treatment and shipping.

WRS Response Manager: Robert Moody

EPA On-Scene Coordinator: Thomas Budroe