

**DAILY SUMMARY REPORT
BCF OIL REFINERY SITE
CONTRACT NO. 68-S2-99-07, DO #019**

Report No.: BCF-021

Date: March 8, 2001

Weather: Clear and cool.

Description of Delivery Order: Perform tasks necessary and incidental to the completion of work as described in EPA Delivery Order #019, as well as work directed or requested on Daily Work Orders as provided by OSC.

Personnel and Work Schedule:

Hours: See 1900-55 form

R.W. Moody, Jr. – RM

S. Williams-Ewan – PA

P. Moschetta – Tech.

J. Schopen – Operator/Tech

B. Darrain – Operator/Tech.

R. Singh – Tech/Security

O. Banick – Tech/Security

P. Lugo - Tech/Security

Equipment Utilized:

Pickup Truck (4) Computer/Laptop (2)

Excavator (1) Printer (2)

185 cfm Compressor (1) Cellular Phone (1)

3" Diaphragm Pump (1)

Copier (1)

Fax (1)

Radios (3)

Health and Safety Topics: Discussed daily agenda, work assignments and potential hazards associated with today's planned activities. Safety topic included a discussion on safe drum handling procedures.

Work Performed by the Contractor: Continued and completed moving and crushing non-TSCA drums and incorporating into tank 15 waste stream 6 material. Stabilized final material in tank 15. Loaded and shipped 2 final full loads of waste stream 6 material (sludge). Began removal of remaining sludge by a combination of hand and machine methods in advance of tank 15 decontamination. Welded patches into tank 15. Continued performing security detail on second and third shifts.

448183



**DAILY SUMMARY REPORT
BCF OIL REFINERY SITE
CONTRACT NO. 68-S2-99-07, DO# 019**

Level of Protection:	DATE: March 8, 2001
-----------------------------	----------------------------

Level "D" - General site activities.

Level "C" - Waste handling activities.

Work Performed by Subcontractors:

None.

Request for Changes in Method or Scope and Specific Direction Received from OSC:

None.

Documents Submitted: None.	To:
-----------------------------------	------------

Document:

Meetings Held, Subject Matter (Decisions):

Conducted morning briefing with all staff to discuss today's planned agenda, work assignments and the safety topic.

Discussed tasks accomplished today, discussed other daily activities conducted, and planned work for the next day with the OSC.

Planned Activities:

Shovel remaining waste stream 6 material from tank 15 and commence decontamination.

WRS Response Manager: Robert Moody

EPA On-Scene Coordinator: Thomas Budroe