



## Summary of Weekly Construction Meeting

Remedial Action Construction  
Operable Unit 3, PVGCS Site

**MEETING NO. 4 HELD ON: 01/08/2019**

**Reporting Period: 12/17/2019 to 01/06/2020**

**Date Prepared: 01/10/2020**

### **ATTENDEES:**

Michelle Granger (USEPA)  
Rich Gajdek (USACE)  
Neal Kolb (USACE)  
Erin Hauber (USACE)  
Luis Hidalgo (Rio Tinto)  
Brad Gibson (Rio Tinto)  
John Herring (Rio Tinto)

Bruce Scott Kennington (Ramboll)  
Michael Eddings (Ramboll)  
Doug Burge (Ramboll)  
Stan Popelar (Ramboll)  
Ruta Deshpande (Ramboll)

### **1. The outstanding action items from the previous weekly construction meeting were discussed by RE-US.**

- Ramboll submitted agenda before the weekly construction meeting.
- Ramboll submitted field monitoring instrument results and qualitative sampling results for November 2019.

### **2. HEALTH AND SAFETY**

- A summary of field monitoring instrument results and sampling was provided for review.
- No incidents or near misses were reported this period.

### **3. CONSTRUCTION ACTIVITIES PERFORMED DURING THIS REPORTING PERIOD (12/18/2019 to 01/06/2020)**

- Construction activities performed during this reporting period were discussed. Detailed summary of these activities was also submitted with the meeting agenda.

### **4. CONSTRUCTION ACTIVITIES SCHEDULED FOR THIS WEEK (1/7/2020 to 1/13/2020)**

- Drilling operations and TCH well construction for Heater Group A well will continue.

### **5. CONSTRUCTION ACTIVITIES SCHEDULED OVER NEXT 4 to 6 WEEKS**

- 8 weeks look ahead construction schedule was submitted.
- Installation of three Roof Top Units (RTU's) to exhaust ventilation air from the room once the engineered barrier wall is erected is planned for Jan/Feb time frame and following approval from the local New Jersey Department of Community Affairs (DCA) and contract award for this work

### **6. FIELD MODIFICATIONS**

The field modification register with the current listing of modifications was provided to USEPA and USACE with the meeting agenda.

## **7. DIFFICULTIES ENCOUNTERED**

- None.

## **8. CONSTRUCTION SCHEDULE**

- No changes to the overall construction schedule were noted.

## **9. PERMIT STATUS**

- The status of permit applications submitted to the local New Jersey DCA for construction of barrier wall and roof ventilation system was discussed. The necessary permit approvals are expected shortly to enable the installation of RTU's.
- Applications for minor permit modifications, including application for discharge of treated condensate from the ISTR system and air discharge from the ISTR vapor treatment are planned for submittal to the New Jersey Department of Environmental Protection this month (Jan 2020).

## **10. UPCOMING INSPECTIONS**

- None.

## **11.OPEN DISCUSSION**

- Progress of the construction activities was discussed. As of Jan 8, 7 out of 189 boreholes have been completed.

## **12.RECAP OF ACTION ITEMS**

- Ramboll to send out detailed meeting agenda before each Weekly Construction Meeting.
- Ramboll to submit a summary of field monitoring instrument results and qualitative sampling results for December 2019.
- Ramboll to submit updated EVS Model (comprising PDI-SB34 and PDI-SB35 data).