



## Weekly Construction Meeting Agenda

Remedial Action Construction  
Operable Unit 3, PVGCS Site

MEETING NO. 6 TO BE HELD ON: 1/22/2020

Reporting Period: 1/11/2019 to 1/17/2020

### DISCUSSION ITEMS:

1. OUTSTANDING ACTION ITEMS FROM PREVIOUS WEEKLY CONSTRUCTION MEETING (held on 1/15/2019)
  - Ramboll to send out detailed meeting agenda before each Weekly Construction Meeting.
  - Ramboll to submit a summary of field monitoring instrument results and qualitative sampling results for December 2019.
  - Ramboll to submit updated EVS Model (comprising PDI-SB34 and PDI-SB35 data).
2. HEALTH AND SAFETY
  - A summary of field monitoring instrument results and sampling was provided for review.
  - No incidents or near misses were reported this period.
3. CONSTRUCTION ACTIVITIES PERFORMED DURING THIS REPORTING PERIOD
  - Completed well construction activities on HF8-8.
  - Began setting up on HF8-7.
  - Drilling stopped on HF12-4.
4. CONSTRUCTION ACTIVITIES SCHEDULED FOR UPCOMING REPORTING PERIOD (1/10/2020 to 1/17/2020)
  - Complete drilling and well construction activities on HF8-7.
  - Continue drilling on HF12-4.
5. CONSTRUCTION ACTIVITIES SCHEDULED OVER NEXT 4 to 6 WEEKS
  - Continue management of exhaust from drill rigs and assess configuration rigs each time that a rig is added to the room.
  - Installation of engineered barrier wall.
  - Installation of three Roof Top Units (RTU's) to exhaust ventilation air from the molding room.
6. FIELD MODIFICATIONS
  - The field modification register with the current listing of modifications is attached.
7. DIFFICULTIES ENCOUNTERED
  - Drilling at HF12-4 was delayed due to the drill rig getting casing stuck. Seven inch or eight inch override casing was not readily available to over drill and free casing. Seven inch override

casing will be delivered to the site on 1/20/20. Work to free casing and continue drilling will resume with the arrival of the seven inch override casing.

8. CONSTRUCTION SCHEDULE

9. PERMIT STATUS

- Permit applications submitted to the local New Jersey Department of Community Affairs (DCA) for construction of barrier wall and roof ventilation system.

10. UPCOMING INSPECTIONS

11. OPEN DISCUSSION