

June 26, 2008

Ms. Sharon Fang
Remedial Project Manager (3HS21)
U.S. EPA Region III
1650 Arch Street
Philadelphia, Pennsylvania 19103-2029

**Re: Metal Bank Cottman Avenue NPL Site
Revised Remedial Action Schedule**

Dear Ms. Fang:

In accordance with paragraph 109 of the "Utility Group Consent Decree," we are submitting with this letter a revised project schedule from Tetra Tech EC, Inc. for the remedial action ("RA") and related activities at the Metal Bank Cottman Avenue NPL Site (the "Site"). This schedule modifies the RA schedule submitted with the final Remedial Action Work Plans approved by EPA effective April 28, 2008. Please review the enclosed schedule and, if acceptable to EPA, provide us with a written confirmation of such acceptance. If you have questions or request additional changes to the schedule, please contact me at your earliest convenience.


We also wish to bring to your attention an issue concerning sequencing of the RA work at the Site. During our Site visit on April 28, 2008, Raymond Lees of Malcolm Pirnie briefly discussed with you the possibility of modifying the work sequencing requirements so that the upland and river work could commence independent of installing the sheet pile wall. By way of background, the Remedial Design submittal of April 9, 2008 provides that the sheet pile wall be installed prior to excavating in SA-4/5 to prevent surface erosion from entering the nearby tidal mudflats. We believe that the approved erosion control plan that already requires the installation of silt fences along the mudflat and Delaware River Site boundaries already adequately accomplishes this objective. The Group's view is that only in the event that excavation in SA-4/5 expanded toward the tidal mudflat as outlined in the Revised Remedial Plan of June 29, 2004, would the sheet pile along the mudflat side need to be completed and in-place prior to completing the SA-4/5 excavation. Sequencing the work such that Southern Area excavations may proceed before the sheet pile wall installation is completed will increase the likelihood that Tetra Tech can complete the upland work and the remaining remedy components this construction season.

June 26, 2008
Ms. Sharon Fang
Remedial Project Manager
U.S. EPA Region III
Page 2 of 2

Please contact John Dobi (973/430-8036) or me (781/213-4930) if you need additional information regarding this submission.

Very truly yours,

MALCOLM PIRNIE, INC.



Joseph P. Vitale, PE, L.S.P.
Project Director

Cc: Cottman Avenue PRP Group
Dan J. Jordanger, Esquire
Jeffrey N. Martin, Esquire

jpV

Enclosure

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	<div>2007</div> <div>J F M A M J J A S O N D</div> <div>2008</div> <div>J F M A M J J A S O N D</div> <div>2009</div> <div>J F M A M J</div>											
Submittal Schedule																	
630	Rec Revised Design	1	23FEB07A	23FEB07A	100	<div> <div></div> <div>Rec Revised Design</div> </div>											
640	Prepare Draft WP Vol. #1	31	03JAN07A	09FEB07A	100	<div> <div></div> <div>Prepare Draft WP Vol. #1</div> </div>											
650	Malcolm Pirnie/PRP Review Draft WP Vol. #1	10	12FEB07A	23FEB07A	100	<div> <div></div> <div>Malcolm Pirnie/PRP Review Draft WP Vol. #1</div> </div>											
660	Finalize Draft WP Vol. #1	4	26FEB07A	01MAR07A	100	<div> <div></div> <div>Finalize Draft WP Vol. #1</div> </div>											
670	EPA Review of Draft WP Vol. #1	11	02MAR07A	23JUL07A	100	<div> <div></div> <div>EPA Review of Draft WP Vol. #1</div> </div>											
680	Prepare Final WP Vol. #1	10	17SEP07A	17OCT07A	100	<div> <div></div> <div>Prepare Final WP Vol. #1</div> </div>											
690	MP Review Final WP Vol. #1	4	18OCT07A	24OCT07A	100	<div> <div></div> <div>MP Review Final WP Vol. #1</div> </div>											
700	Prepare Final WP Vol. #1 for EPA	11	24OCT07A	09NOV07A	100	<div> <div></div> <div>Prepare Final WP Vol. #1 for EPA</div> </div>											
710	EPA Review Final WP Vol. #1	16	09NOV07A	28FEB08A	100	<div> <div></div> <div>EPA Review Final WP Vol. #1</div> </div>											
720	Prepare Draft Work Plan Vol. #2	40	08JAN07A	06MAR07A	100	<div> <div></div> <div>Prepare Draft Work Plan Vol. #2</div> </div>											
730	MP/PRP Reviw Draft WP Vol #2	5	07MAR07A	09MAR07A	100	<div> <div></div> <div>MP/PRP Reviw Draft WP Vol #2</div> </div>											
740	Finalize Draft WP Vol #2	10	12MAR07A	23MAR07A	100	<div> <div></div> <div>Finalize Draft WP Vol #2</div> </div>											
750	EPA Review of Draft WP Vol #2	10	26MAR07A	23JUL07A	100	<div> <div></div> <div>EPA Review of Draft WP Vol #2</div> </div>											
760	Prepare Final WP Vol #2	4	17SEP07A	12OCT07A	100	<div> <div></div> <div>Prepare Final WP Vol #2</div> </div>											
770	Malcom Pirnie Review Final WP Vol #2	5	15OCT07A	31OCT07A	100	<div> <div></div> <div>Malcom Pirnie Review Final WP Vol #2</div> </div>											

Start Date	02JAN06	<div></div>	Early Bar
Finish Date	26NOV08	<div></div>	Target Bar
Data Date	24JUN08	<div></div>	
Run Date	24JUN08 13:31	<div></div>	Progress Bar


COT5

Sheet 1 of 5

Cottman Avenue PRP Group

Metal Bank NPL Site

Construction Schedule



[illegible]

[illegible]

