

United States Environmental Protection Agency
Region IV
POLLUTION REPORT

Date: Wednesday, June 30, 2010

From: Lynnette Sholar, OSC

Subject: Building Demolition Completed
Smokey Mountain Smelters
1508 Maryville Pike, Knoxville, TN
Latitude: 35.9191830
Longitude: -83.9264810

POLREP No.:	5	Site #:	A4MD
Reporting Period:		D.O. #:	00088
Start Date:	6/8/2010	Response Authority:	CERCLA
Mob Date:	6/8/2010	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:	TND098071061	Contract #	EPS40704
RCRIS ID #:			

Site Description

See POLREP #1 for site description and background information.

Current Activities

During this reporting period, ERRS personnel finished taking down the large former facility building on-site and continued to conduct grubbing (brush clearing) and removal of asbestos containing material (ACM). Erosion and sedimentation best management practices (BMPs) were installed at the western end of the site next to the unnamed tributary to minimize the impact of surface water runoff from the cleared areas of the site. These BMPs consisted of silt fencing and hay bales installed in rows between the saltcake waste landfill and the tributary. Scrap metal continues to be removed from the site. Seven loads totaling approximately 165,520 pounds (lbs) were recovered and hauled off by metals recycling vendor (Tennessee Metals) from June 28 through June 30, 2010. Options for treatment and disposal of the aluminum dross are being investigated by START. There is now on-site security 24/7 and preparations are being made to shut down removal activities at the site from July 3 until July 12, 2010 due to the Fourth of July holiday.

Planned Removal Actions

Continued segregation and preparation for off-site transport of scrap metal.

Key Issues

None at this time.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$750,000.00	\$0.00	\$750,000.00	100.00%
RST/START	\$10,000.00	\$0.00	\$10,000.00	100.00%
Intramural Costs				
Total Site Costs	\$760,000.00	\$0.00	\$760,000.00	100.00%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

www.epaosc.org/SMS