



260163

DATE: SEPTEMBER 20, 1989

TO: TIM FIELDS - U.S. EPA HEADQUARTERS  
ROBERT BOWDEN - CHIEF, EERB

FROM: WILLIAM SIMES, ON-SCENE COORDINATOR

POLREP # 6

SITE CODE: GH  
DELIVERY ORDER: 7360-05-036

1.0 SITUATION:

- A. WEATHER: TUESDAY MORNING, SEPTEMBER 19, 1989 - SUNNY AND WARM (UPPER 70'S), 5 MPH WIND FROM SOUTHEAST.
- B. SITE ACTIVITIES TO DATE REVIEWED BY U.S. EPA EMERGENCY RESPONSE DIVISION AT 1200 HOURS.
- C. SITE RESUMED AT 1600 HOURS AFTER AN INACTIVE PERIOD LASTING FROM 0200 HOURS ON SEPTEMBER 15, 1989 TO PRESENT. SOLIDIFICATION AND BACKFILL PROCEED AS SCHEDULED UNTIL 1330 HOURS.

2.0 ACTIONS:

- A. SOLIDIFICATION OF SKIMMER LAGOON - COMPLETE
- B. CONTINUOUS AIR MONITORING FOR SULFUR DIOXIDE - ON-GOING
- C. SYSTEMATIC AIR MONITORING AT LAND AND LAKES LANDFILL - COMPLETE
- D. BACKFILL OF SKIMMER LAGOON WITH SOLIDIFIED MATERIAL - COMPLETE
- E. SOLIDIFICATION OF ASH FROM TRAILERS - COMPLETE

3.0 FUTURE PLANS:

- A. LEVEL ROAD.
- B. DECON EQUIPMENT.
- C. DEMOBE SITE.
- D. DISPOSE OF REMAINING DRUMS FROM TRAILERS.

DATE: SEPTEMBER 20, 1989

TO: TIM FIELDS - U.S. EPA HEADQUARTERS  
ROBERT BOWDEN - CHIEF, EERB

FROM: WILLIAM SIMES, ON-SCENE COORDINATOR

POLREP # 5

SITE CODE: GH

DELIVERY ORDER: 7360-05-036

1.0 SITUATION:

- A. WEATHER: THURSDAY EVENING, SEPTEMBER 14, 1989 - COOL (LOWER 60'S), 10 MPH WIND FROM NORHTEAST.
- B. SITE REMOVED AT 1500 HOURS. SOLIDIFICATION OF THE LAGOON PROCEEDED AS SCHEDULED UNTIL 0200 HOURS.

2.0 ACTIONS:

- A. SOLIDIFICATION OF SKIMMER LAGOON - 95% COMPLETED.
- B. CONTINUOUS AIR MONITORING FOR SULFUR DIOXIDE - ON-GOING.
- C. TREATED LAGOON MATERIAL: COVERED WITH LIME - COMPLETED.
- D. SYSTEMATIC AIR MONITORING AT LAND AND LAKES LANDFILL - ON-GOING.
- E. SOLIDIFIED PILES WERE SAMPLED AND ANALYSED FOR PCB'S, EP TOX, VOLATILES, ACID/BASE NEUTRALS AND PH - SAMPLING COMPLETED.

3.0 FUTURE PLANS:

- A. SOLIDIFICATION OF SKIMMER LAGOON WITH CONTINUOUS AIR MONITORING AT 1500 HOURS.
- B. BACKFILL SOLIDIFIED MATERIAL INTO FORMER SKIMMER LAGOON.
- C. CONTINUOUS AIR MONITORING FOR SULFUR DIOXIDE DURING SOLIDIFICATION AND BACKFILL OF SKIMMER LAGOON.
- D. SOLIDIFY ACIDIC ASH FROM TRAILERS.

4.0 STATUS:

A. CASE STILL OPEN.

B. ESTIMATED COST TO DATE:

	COSTS	CEILING	AMOUNT REMAINING
ERCS	50,000.00	250,000.00	200,000.00
TAT	6,000.00	30,000.00	24,000.00
EPA	5,000.00	30,000.00	25,000.00