



260165

DATE: SEPTEMBER 14, 1989

TO: TIM FIELDS - U.S. EPA HEADQUARTERS
ROBERT BOWDEN - CHIEF, EERB

FROM: WILLIAM SIMES, ON-SCENE COORDINATOR

SUBJECT: PAXTON AVENUE LAGOONS, CHICAGO, IL

POLREP # 3

SITE CODE: GH
DELIVERY ORDER: 7360-05-036

1.0 SITUATION:

- A. WEATHER: TUESDAY EVENING, SEPTEMBER 12, 1989 - COOL (LOWER 60S), 10 MPH. WIND FROM NORTHEAST.
- B. SITE REMOVED AT 1500 HOURS. SOLIDIFICATION OF THE LAGOON PROCEEDED AS SCHEDULED UNTIL 0030 HOURS.

2.0 ACTIONS:

- A. SOLIDIFICATION OF SKIMMER LAGOON - 50% COMPLETED.

3.0 FUTURE PLANS:

- A. RESUME SOLIDIFICATION OF SKIMMER LAGOON AT 1500 HOURS (CDT) WITH CONTINUOUS AIR MONITORING.
- B. SOLIDIFY ACIDIC ASH FROM TRAILERS.
- C. SAMPLE AND PERFORM COMPATIBILITY ON DRUM WASTE.
- D. OVERPACK DRUMS AND COMPOSITE SAMPLE OF ETHYLENE/DIAMINE FOR DISPOSAL ACCEPTANCE.
- E. SAMPLE PILES AND ANALYZE FOR POLYCHLORINATED BIPHENYLS.

4.0 STATUS:

- A. CASE IS STILL OPEN.
- B. ESTIMATED COSTS TO DATE:

	COSTS	CEILING	AMOUNT REMAINING
ERCS	39,566.93	250,000.00	210,433.07
TAT	3,735.94	30,000.00	26,264.06
EPA	2,762.50	30,000.00	27,237.50

DATE: SEPTEMBER 14, 1989

TO: TIM FIELDS - U.S. EPA HEADQUARTERS
ROBERT BOWDEN - CHIEF, EERB

FROM: WILLIAM SIMES, ON-SCENE COORDINATOR

SUBJECT: PAXTON AVENUE LAGOONS, CHICAGO, IL

POLREP # 3

SITE CODE: GH

DELIVERY ORDER: 7360-05-036

1.0 SITUATION:

- A. WEATHER: TUESDAY EVENING, SEPTEMBER 12, 1989 - COOL (LOWER 60S), 10 MPH. WIND FROM NORTHEAST.
- B. SITE REMOVED AT 1500 HOURS. SOLIDIFICATION OF THE LAGOON PROCEEDED AS SCHEDULED UNTIL 0030 HOURS.

2.0 ACTIONS:

- A. SOLIDIFICATION OF SKIMMER LAGOON - 50% COMPLETED.

3.0 FUTURE PLANS:

- A. RESUME SOLIDIFICATION OF SKIMMER LAGOON AT 1500 HOURS (CDT) WITH CONTINUOUS AIR MONITORING.
- B. SOLIDIFY ACIDIC ASH FROM TRAILERS.
- C. SAMPLE AND PERFORM COMPATIBILITY ON DRUM WASTE.
- D. OVERPACK DRUMS AND COMPOSITE SAMPLE OF ETYLENE/DIAMINE FOR DISPOSAL ACCEPTANCE.
- E. SAMPLE PILES AND ANALYZE FOR POLYCHLORINATED BIPHENYLS.

4.0 STATUS:

- A. CASE IS STILL OPEN.
- B. ESTIMATED COSTS TO DATE:

	COSTS	CEILING	AMOUNT REMAINING
ERCS	39,566.93	250,000.00	210,433.07
TAT	3,735.94	30,000.00	26,264.06
EPA	2,762.50	30,000.00	27,237.50