JOE G. MOORE, JR., SPECIAL MASTER SOIL CLEANUP AND REMEDIAL PROGRAM 3635 GREENLEAF STREET, ROOM 16 DALLAS, TEXAS 75212 TELEPHONE: (214) 630-2825

PROJECT: 95TH JUDICIAL DISTRICT COURT OF DALLAS COUNTY TEXAS
SOIL CLEANUP AND REMEDIAL PROGRAM
NATHAN L. HECHT, DISTRICT JUDGE

## SUMMARY REPORT

CONTRACT: SCRP-84-02

THOMAS A. EDISON JUNIOR HIGH SCHOOL ATHLETIC FIELD AND DALLAS POWER AND LIGHT COMPANY SUBSTATION

SPRINT WASTE DISPOSAL COMPANY

NOVEMBER 1, 1985

GEORGE J. PUTNICKI, CONSULTING ENGINEERS
2058 EMBASSY WAY
CARROLLTON, TEXAS 75006
TELEPHONE: (214)245-3586
(214)690-2979

## CONTRACT: SCRP-84-02

## THOMAS A. EDISON JUNIOR HIGH SCHOOL ATHLETIC FIELD AND DALLAS POWER AND LIGHT COMPANY SUBSTATION

A chronological listing of engineering activities related to Contract: SCRP-84-02, Thomas A. Edison Junior High School Athletic Field and Dallas Power and Light Company Substation, Sprint Waste Dispoal, follows:

DATE	ACTIVITY
7/19/84 7/25/84	ADVERTISED FOR BIDS ADVERTISED FOR BIDS ADDENDUM NO. 1 ISSUED ADVERTISED FOR BIDS BIDS OPENED BIDDERS:
	SPRINT WASTE DISPOSAL PAULSON CONSTRUCTION LONE STAR CONTRACTING
	KING GRASS FARMS (GRASS ONLY)
	DAVID WATTS (HAULING ONLY) BID ANALYSIS AND RECOMMENDATION FOR AWARD COMPLETED BY PROJECT ENGINEER
8/7/84	NOTICE OF AWARD EXECUTED CHANGE ORDER NO. 1 EXECUTED
	CONTRACT EXECUTED TO SPRINT WASTE DISPOSAL AMOUNT: \$163,075.00
8/21/84	WORK BEGAN
	CHANGE ORDER NO. 2 EXECUTED
8/31/84	CHANGE ORDER NO. 3 EXECUTED
9/15/84	LAST LOAD OF SOIL REMOVED AT 11:00 A.M.
	PLACEMENT OF GRASS AND FLEXBASE COMPLETED
10/3/84	
TO	GRASS MAINTENANCE CONTINUED
6/17/85 6/19/85	FINAL INSPECTION
6/13/63	CERTIFICATE OF SUBSTANTIAL COMPLETION EXECUTED. MAINTENANCE RESPONSIBILITIES TRANSFERRED TO DALLAS INDEPENDENT SCHOOL DISTRICT AND DALLAS POWER AND LIGHT COMPANY FINAL CONTRACT AMOUNT: \$158,843.52

## COMMENTS:

SINCE THE FINAL INSPECTION OF THIS CONTRACT, THERE HAS BEEN NO EVIDENCE OF ANY GRASS MAINTENANCE AT THE THOMAS A. EDISON ATHLETIC FIELD AND VERY LITTLE WEED CONTROL WHERE THE FLEX-BASE WAS PLACED AT THE DALLAS POWER AND LIGHT COMPANY SUBSTATION.

DURING THE MONTH OF OCTOBER SUFFICIENT RAINFALL WAS RECORDED TO SUSTAIN THE GROWTH OF GRASS BUT AGAIN THERE WAS NO EVIDENCE OF GRASS MAINTENANCE AT THE THOMAS A. EDISON ATHLETIC FIELD.