From:
 R6HarveyFSC

 To:
 R6HarveyInfo

Subject: FW: Hurricane Harvey - START chronology through 15 September

Date: Sunday, September 17, 2017 7:31:17 AM

From: Phillips, John

Sent: Sunday, September 17, 2017 7:31:15 AM (UTC-06:00) Central Time (US & Canada)

To: David.Crow@WestonSolutions.com

Cc: R6HarveyFSC

Subject: FW: Hurricane Harvey - START chronology through 15 September

David,

I wanted to send you a quick email to let you know I replaced Jacob Nichols as the R6 FSC here in Dallas, and should be working through October 5. I don't have access to the R6HarveyFSC group email yet, but hoping to get that tomorrow. The last START update we could find from you was from the 15th, so thought I would check with you to see if you have any updates.

Thanks.

John

John Phillips

U.S. EPA – Region 7 11201 Renner Blvd. Lenexa, KS 66219

Work -- 913-551-7014 Cell -- 816-490-5383

From: R6HarveyFSC

Sent: Sunday, September 17, 2017 7:24 AM **To:** Phillips, John < Phillips.John@epa.gov>

Subject: Fw: Hurricane Harvey - START chronology through 15 September

From: Crow, David < <u>David.Crow@WestonSolutions.com</u>>

Sent: Saturday, September 16, 2017 8:57 AM

To: Delaney, Brian; LaBombard, Will; R6HarveyFSC; R6HarveyInfo; Foster, Althea; Martin, John;

Moore, Gary; Brescia, Nicolas; Zehner, Warren; Delgado, Paige

Cc: <u>c.shappee@westonsolutions.com</u>; Beck, Robert; Compeau, Geoff; Kambhu, Aimee

Subject: Hurricane Harvey - START chronology through 15 September

Attached is a summary of START support through Friday, 15 September.

Below is a financial summary of START activities across the multiple TDDs. Note: Alpha Branch – today we received a TDD modification to increase the TDD budget.

Financial Summary of Hurricane Harvey TDDs				
TDD	TDD Budget	Cost Estimated for	Estimated ITD Cost	Estimated Days
		Today (9/15)	Through Today	of Funding
			(9/15)	Remaining
Alpha Branch	\$525,000	\$18,000	\$370,000	8
Bravo Branch	\$450,000	\$11,000	\$263,000	12
Charlie Branch	\$250,000	\$18,000	\$147,000	6
REOC	\$375,000	\$9,000	\$285,000	8
Arkema	\$75,000	\$0	\$55,000	Field Work
				Complete
TOTAL	\$1,400,000	\$73,000	\$1,064,000	N/A

NOTE: Assumes no addition sampling or helicopter rental and no significant increase/decrease of personnel mobilized

Call or email us if you have questions or would like to discuss in more detail. I'll be in the REOC on the 8th floor.

David

CONFIDENTIALITY: This email and attachments may contain information which is confidential and proprietary. Disclosure or use of any such confidential or proprietary information without the written permission of Weston Solutions, Inc. is strictly prohibited. If you received this email in error, please notify the sender by return e-mail and delete this email from your system. Thank you.