



DAILY REPORT

PAGE 1 OF 4

PROJECT	San Jacinto River Waste Pits TCRA		CONTRACT NO.	
CONTRACTOR	USA Environment, LP	SUPERINTENDENT	Ron Griffith	
DAY OF WEEK & DATE:	Monday, July 25, 2011		REPORT NO.	156
WEATHER	Mostly sunny, moderate wind from south		TEMPERATURE	L:75° H:95°F
<u>NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:</u>		<u>MAJOR EQUIPMENT ON JOB (Size/capacity):</u>		
5 – USA Environment (USA) 2 – National Fence		Skidsteer		
<u>TIDE INFORMATION:</u>		<u>HEALTH AND SAFETY INFORMATION:</u>		
Time:	Location:	Height (inches):	No incidents or near misses on this date.	

CHRONOLOGICAL ACCOUNT OF ANCHOR QEA FIELD REPRESENTATIVE ACTIVITIES:

07:00 Randy Brown (Anchor QEA) arrived at the off-site stockpile area; USA crew already onsite.

07:00 Participated in a tailgate Health and Safety Meeting, led by Ron Griffith (USA Superintendent). Main topic: lift with your legs.

07:10 Today's current activities by the USA crew:

- Remove furniture and disconnect electricity and plumbing from two trailers at the Admin area in preparation for demobilization
- Install remaining section of guardrail (approximately 100-feet) at the TxDOT ROW
- Install remaining Danger/No Trespassing signs on steel posts around the SJRWP

07:15 USA crew began moving all furniture from all three trailers into the USA trailer and began disconnecting the plumbing connections.

09:30 R. Brown mobilized to the TxDOT ROW/SJRWP area. Current activities:

- USA (2 crew) installing Danger/No Trespassing signs onto steel posts set in 3'x3' concrete pads
- National Fence (2 crew) arriving at the TxDOT ROW to install the remaining 100-feet of guardrail

10:30 R. Brown mobilized to the Admin area.

13:30 R. Brown mobilized to the TxDOT ROW/SJRWP area. Current activities:

- National Fence (2 crew) digging fence post holes for the guardrail using an auger mounted on a skidsteer; soil from the fence post holes will be placed in a roll-off box for disposal

13:50 R. Brown mobilized to the Admin area.

14:00 R. Brown departed the Admin area, off-site for the day.



DAILY REPORT

PAGE 2 OF 4

Summary of Progress on this Date:

- Disconnected utilities and emptied two of the three trailers at the Admin area ahead of demobilization
- Installed Danger/No Trespassing signs onto 3'x3' concrete pads at the SJRWP
- Installed approximately 100-feet of guardrail parallel to the I-10 Bridge along the TxDOT ROW

Persons On-site on this Date:

Anchor QEA – Randy Brown

USA Environment – Ron Griffith and 4 crew

National Fence – 2 crew

Cover Material Delivery Summary as of this Date:

Material	Stone Size (D ₅₀)	Units	Delivered 7/25 (units)	Delivery Verification Method	Preceding Delivered Total	Total Delivered for Project
Armor Cap A	3"	ton	0	weigh tickets	16,263	16,263 (131%)*
Armor Cap B/C	6"	ton	0	weigh tickets	11,276	11,276 (91%)
Armor Cap C	6"	ton	0	weigh tickets	11,042	11,042 (103%)
Armor Cap D	8"	ton	0	weigh tickets	25,625	25,625 (97%)

*-The majority of the delivered Armor Cap A rock above 100 percent was used to construct the rock access point in the Eastern Cell and is not counted in the amount of Armor Cap A rock placed.

Cover Material Placement Summary as of this Date:

Material	Stone Size (D ₅₀)	Units	Placed 7/25 (units)	Verification Method	Preceding Placed Total	Total Placed for Project
Armor Cap A	3"	ton	0	contractor measure	13,474	13,474 (108%)
Armor Cap B/C	6"	ton	0	contractor measure	11,276	11,276 (91%)
Armor Cap C	6"	ton	0	contractor measure	10,069	10,069 (94%)
Armor Cap D	8"	ton	0	contractor measure	23,900	23,900 (91%)
All Types:						58,720 (95%)+

+Cover material placement has been completed; total rock placed is not equal to 100% because the forecast quantity of rock included an allowance for the contractor to exceed the minimum required rock thickness by 6 inches.

PHONE LOG:

None.

SITE PHOTOS/VIDEOS TAKEN: (attached below)

4 photos (descriptions provided underneath photo)

FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:

None.

FIELD REPRESENTATIVE	Randy Brown	HRS	7	DATE	7/25/11
----------------------	-------------	-----	---	------	---------

(Signature on Hardcopy)



Photo 1 – Installing Danger/No Trespassing sign at the north end of the Western Cell.



Photo 2 – Danger/No Trespassing signs installed near the west end of the Western Cell.



Photo 3 – Danger/No Trespassing signs mounted on a steel post attached to the base with a stainless steel cable.



Photo 4 – Digging fence post holes for the remaining 100-foot long section of guardrail.