



DAILY REPORT

PAGE 1 OF 2

PROJECT	San Jacinto River Waste Pits TCRA			CONTRACT NO.	
CONTRACTOR	USA Environment, LP		SUPERINTENDENT	Ron Griffith	
DAY OF WEEK & DATE:	Tuesday, July 26, 2011			REPORT NO.	157
WEATHER	Mostly sunny, moderate-to-strong wind from south		TEMPERATURE	L:80° H:100°F	
<u>NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:</u>			<u>MAJOR EQUIPMENT ON JOB (Size/capacity):</u>		
3 – USA Environment (USA) 2 – National Fence			Skidsteer		
<u>TIDE INFORMATION:</u>			<u>HEALTH AND SAFETY INFORMATION:</u>		
Time:	Location:	Height (inches):	No incidents or near misses on this date.		
<p><u>Summary of Progress on this Date:</u></p> <ul style="list-style-type: none">• Capped all water and sewer lines previously connected to the field trailers at the Admin area• Demobilized two of the three trailers from the Admin area• Demobilized Conex box used to store field equipment from the Admin area• Completed installation of the last 100 feet of guardrail at the east end of the TxDOT ROW <p><u>Persons On-site on this Date:</u> USA Environment – Ron Griffith and 2 crew National Fence – 2 crew</p> <p>Note: An Anchor QEA field representative was not on site on this date due to limited activity and demobilization. The summary of progress reported was obtained from USA's Project Superintendent. Daily reports will discontinue following the final site walkthrough on August 1, 2011.</p>					
<u>PHONE LOG:</u>					
None.					
<u>SITE PHOTOS/VIDEOS TAKEN: (attached below)</u>			<u>FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:</u>		
2 photos (descriptions provided underneath photo)			None.		
FIELD REPRESENTATIVE	None.		HRS	N/A	DATE 7/26/11

(Signature on Hardcopy)



Photo 1 – Guardrail at the east end of the TxDOT ROW following installation of the last 100 feet.



Photo 2 – Guardrail at the east end of the TxDOT ROW following installation of the last 100 feet.