



DAILY REPORT

PAGE 1 OF 5

PROJECT	San Jacinto River Waste Pits TCRA		CONTRACT NO.	
CONTRACTOR	USA Environment, LP		SUPERINTENDENT	Ron Griffith
DAY OF WEEK & DATE:	Friday, June 10, 2011		REPORT NO.	125
WEATHER	Mostly sunny, moderate wind from southeast		TEMPERATURE	L:75° H:95°F
<u>NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:</u>		<u>MAJOR EQUIPMENT ON JOB (Size/capacity):</u>		
10 – USA Environment (USA) 10 – Shirley & Sons 3 – Chris Ransome & Associates (CRA)		LaBarge Property Komatsu PC300LC Excavator (2) Komatsu PC200LC Excavator Komatsu D61 Dozer Deere 624J Front-end Loader Deere 644J Front-end Loader Crane Work boat with winch Barge-Mounted Excavator (2) 'Jim Dandy' Tug Boat Jon Boat Aggregate Transport Barge (all water-based equipment except jon boat idle on this date)		
<u>TIDE INFORMATION:</u>		<u>HEALTH AND SAFETY INFORMATION:</u>		
Time:	Location:	Height (inches):	No incidents or near misses on this date.	
<u>CHRONOLOGICAL ACCOUNT OF ANCHOR QEA FIELD REPRESENTATIVE ACTIVITIES:</u>				
06:55 Randy Brown (Anchor QEA) on-site at the Admin area; USA crew already on-site.				
07:00 Participated in a tailgate Health and Safety Meeting, led by Blane Carlisle (USA Health & Safety Officer). Main topics: direct truck traffic and stay hydrated.				
07:10 Today's Projected Work Objectives for USA and their subcontractors: <ul style="list-style-type: none">• Receive Armor Cap B/C rock and place the rock in the Western Cell• Complete a 2-day cap thickness survey in the Eastern Cell and Northwestern Area				
07:15 USA crew mobilized to the TxDOT ROW/SJRWP area.				
07:30 R. Brown mobilized to the TxDOT ROW/SJRWP area. Wendell Mears (Anchor QEA) already present at the TxDOT ROW/SJRWP area. Current activities: <ul style="list-style-type: none">• USA crew setting up for placement of Armor Cap B/C rock in the Western Cell• CRA (3 crew) setting up land-based survey station in preparation for cap thickness surveying				
08:00 R. Brown, W. Mears, and Sam Werner (Anchor QEA), CRA (3 crew), and Shirley & Sons (4 crew) began cap thickness probing in the Northwestern Area and Eastern Cell.				



DAILY REPORT

PAGE 2 OF 5

- 11:30 Anchor QEA, CRA, and Shirley & Sons crew members completed cap thickness probing and returned to shore.
- 11:40 R. Brown and S. Werner mobilized to the Admin area.
- 12:40 S. Werner mobilized to the TxDOT ROW/SJRWP area.
- 13:40 S. Werner returned to the Admin area.
- 13:45 S. Werner departed the Admin area, off-site for the day.
- 13:50 R. Brown and Valmichael Leos (USEPA) mobilized to the TxDOT ROW/SJRWP area. Current activities:
- Receiving Armor Cap B/C rock and placing the rock in the Western Cell
- 14:10 R. Brown and V. Leos mobilized to the Admin area.
- 14:30 R. Brown participated in a conference call regarding the abandonment of four monitoring wells adjacent to the south berm at the SJRWP.
- 16:20 R. Brown mobilized to the TxDOT ROW/SJRWP area. Current activities:
- USA crew mobilizing equipment to the south berm for staging over the weekend
- 16:30 USA crew preparing to depart the TxDOT ROW/SJRWP area for the day; R. Brown departed the Admin area, off-site for the day.

Summary of Progress on this Date:

- Received 681 tons of Armor Cap B/C rock and placed the rock in the Western Cell
- Completed a cap thickness survey in the Eastern Cell and northwestern area

Persons On-site on this Date:

USEPA – Valmichael Leos

Anchor QEA – Randy Brown, Wendell Mears, Sam Werner

USA Environment – Ron Griffith, Blane Carlisle, and 8 crew

Chris Ransome & Associates – 3 crew

Shirley & Sons – 10 crew



DAILY REPORT

PAGE 3 OF 5

Cover Material Delivery Summary as of this Date:

Material	Stone Size (D ₅₀)	Units	Delivered 6/10 (units)	Delivery Verification Method	Preceding Delivered Total	Total Delivered for Project
Armor Cap A	3"	ton	0	weigh tickets	15,248	15,248 (122%)*
Armor Cap B/C	6"	ton	681	weigh tickets	8,113	8,794 (71%)
Armor Cap C	6"	ton	0	weigh tickets	10,069	10,069 (94%)
Armor Cap D	8"	ton	0	weigh tickets	20,641	20,641 (78%)

*The majority of the delivered Armor Cap A rock above 100 percent was used to construct the rock access point in the Eastern Cell and is not counted in the amount of Armor Cap A rock placed.

Cover Material Placement Summary as of this Date:

Material	Stone Size (D ₅₀)	Units	Placed 6/10 (units)	Verification Method	Preceding Placed Total	Total Placed for Project
Armor Cap A	3"	ton	0	contractor measure	12,459	12,459 (100%)
Armor Cap B/C	6"	ton	681	contractor measure	8,113	8,794 (71%)
Armor Cap C	6"	ton	0	contractor measure	9,708	9,708 (91%)
Armor Cap D	8"	ton	0	contractor measure	20,641	20,641 (78%)
All Types:						51,602 (83%)

PHONE LOG:

14:30 R. Brown participated in a conference call regarding the abandonment of four monitoring wells adjacent to the south berm at the SJRWP.

SITE PHOTOS/VIDEOS TAKEN: (attached below)

4 photos (descriptions provided underneath photo)

FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:

None

FIELD REPRESENTATIVE	Randy Brown	HRS	9.5	DATE	6/10/11
----------------------	-------------	-----	-----	------	---------

(Signature on Hardcopy)



Photo 1 – Using a section of rebar to probe cap thickness in the Eastern Cell.




Photo 2 – Collecting survey data for a cap thickness measurement location in the Eastern Cell.



Photo 3 – Placing Armor Cap B/C rock along the top of the central berm.



Photo 4 – Delivering and placing Armor Cap B/C rock in the Western Cell.