



DAILY REPORT

PAGE 1 OF 6

PROJECT	San Jacinto River Waste Pits TCRA		CONTRACT NO.	
CONTRACTOR	USA Environment, LP	SUPERINTENDENT	Ron Griffith	
DAY OF WEEK & DATE:	Monday, May 23, 2011		REPORT NO.	110
WEATHER	Mostly sunny, strong wind from southeast		TEMPERATURE	L:75° H:90°F
<u>NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:</u>		<u>MAJOR EQUIPMENT ON JOB (Size/capacity):</u>		
9 – USA Environment (USA) 2 – Chris Ransome & Associates (CRA) 5 – Envirocon		<u>LaBarge Property</u> Komatsu PC300LC Excavator (2) Komatsu PC200LC Excavator Komatsu D61 Dozer Deere 624J Front-end Loader Deere 644J Front-end Loader Crane Work boat with winch Barge-Mounted Excavator (2) 'Jim Dandy' Tug Boat Jon Boat Aggregate Transport Barge (all water-based work equipment idle on this date)		
		<u>TxDOT ROW/SJRWP</u> Cat Long Reach Excavator Cat 930 Loader Cat D5 Dozer Morooka Dump Truck Skid-steers (3) Rubber tired forklift Kobelco SK210 Excavator (idle) Kubota Mini-Excavator (idle) Water Truck		
<u>TIDE INFORMATION:</u>		<u>HEALTH AND SAFETY INFORMATION:</u>		
Time:	Location:	Height (inches):	No incidents or near misses on this date.	
10:15	SG-03	27		
14:40	SG-03	16		
<u>CHRONOLOGICAL ACCOUNT OF ANCHOR QEA FIELD REPRESENTATIVE ACTIVITIES:</u>				
06:55 Randy Brown (Anchor QEA) on-site at the Admin area; USA crew on-site.				
07:00 Participated in a tailgate Health and Safety Meeting led by Aubrey Pearson (USA Health & Safety Officer). Main topics: be prepared for forecasted windy conditions and use proper hearing protection.				
07:15 Today's Projected Work Objectives for USA and their subcontractors: <ul style="list-style-type: none"> Receive approximately 600 tons of crushed concrete road base (CCRB) and spread the CCRB in the Western Cell to create a smooth working surface for geotextile and geomembrane installation Mobilize equipment and materials for geomembrane installation Complete a hydrographic survey of all in-water rock placement completed to date 				
07:20 USA crew mobilized to the TxDOT ROW/SJRWP area.				
10:00 R. Brown mobilized to the TxDOT ROW/SJRWP area. Current activities: <ul style="list-style-type: none"> Grading CCRB on the surface of the Western Cell, using Morooka truck and three skid-steers CRA (2 crew) setting up land-based survey control point in preparation for hydrographic survey Envirocon (3 crew) mobilizing a truck and equipment at the laydown area near the main access gate 				

10:15 SG-03 tide gauge reading = 27 inches.

10:45 R. Brown mobilized to the Admin area.

13:55 R. Brown mobilized to the TxDOT ROW/SJRWP area. Current activities:

- Receiving and spreading CCRB in the Western Cell using the front-end loader, Morooka truck, long-reach excavator, and three skid-steers
- Receiving and stockpiling 12-oz and 16-oz geotextile for future use in the Western Cell
- Filling sand bags with CCRB for future use in the Western Cell (to weigh down geotextile and geomembrane during installation)
- Collecting hydrographic survey data in the Eastern Cell (CRA – 2 crew)

14:40 SG-03 tide gauge reading = 16 inches.

14:40 R. Brown mobilized to the Admin area.

16:15 R. Brown mobilized to the TxDOT ROW/SJRWP area. Current activities:

- Receiving and spreading CCRB in the Western Cell
- Filling sand bags with CCRB for future use in the Western Cell

16:55 R. Brown departed the TxDOT ROW/SJRWP area, off-site for the day.

Summary of Progress on this Date:

- Received 651 tons of CCRB and used the CCRB to create a well-graded surface in the Western Cell; construction of the well-graded surface is approximately 95 percent complete
- Mobilized and prepared materials and equipment for future deployment of geotextile and geomembrane in the Western Cell
 - Received Kobelco excavator with thumb attachment, mini-excavator, and rubber-tired forklift
 - Filled sand bags with CCRB to weigh down geotextile and geomembrane during deployment
 - Received geotextile for future deployment in the Western Cell
 - 12-oz geotextile: 25 rolls of 15'x300', 5 rolls of 15'x400'
 - 16-oz geotextile: 17 rolls of 15'x150'
- Collected hydrographic survey data in the Eastern Cell

Persons On-site on this Date:

Anchor QEA – Randy Brown

USA Environment – Ron Griffith, Aubrey Pearson, and 7 crew

Chris Ransome & Associates – 2 crew

Envirocon – 5 crew



DAILY REPORT

PAGE 3 OF 6

Cover Material Delivery Summary as of this Date:

Material	Stone Size (D ₅₀)	Units	Delivered 5/23 (units)	Delivery Verification Method	Preceding Delivered Total	Total Delivered for Project
Armor Cap A	3"	ton	0	weigh tickets	15,248	15,248 (122%)
Armor Cap B/C	6"	ton	0	weigh tickets	1,927	1,927 (16%)
Armor Cap C	6"	ton	0	weigh tickets	10,069	10,069 (94%)
Armor Cap D	8"	ton	0	weigh tickets	20,641	20,641 (78%)

Cover Material Placement Summary as of this Date:

Material	Stone Size (D ₅₀)	Units	Placed 5/23 (units)	Verification Method	Preceding Placed Total	Total Placed for Project
Armor Cap A	3"	ton	0	contractor measure	12,459	12,459 (100%)
Armor Cap B/C	6"	ton	0	contractor measure	1,927	1,927 (16%)
Armor Cap C	6"	ton	0	contractor measure	9,708	9,708 (91%)
Armor Cap D	8"	ton	0	contractor measure	20,641	20,641 (78%)
All Types:						44,735 (72%)

PHONE LOG:

None.

SITE PHOTOS/VIDEOS TAKEN: (attached below)

6 photos (descriptions provided underneath photo)

FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:

None

FIELD REPRESENTATIVE	Randy Brown	HRS	10	DATE	5/23/11
----------------------	-------------	-----	----	------	---------

(Signature on Hardcopy)



Photo 1 – Grading the surface of the Western Cell using long-reach excavator, Morooka truck, and skid-steers.



Photo 2 – Skid-steer using crushed concrete road base to grade the surface of the Western Cell.



Photo 3 – Graded surface of the east half of the Western Cell.



Photo 4 – Collecting hydrographic survey data in the Eastern Cell.



Photo 5 – Taking delivery of geotextile for future use in the Western Cell.



Photo 6 – Filling sand bags with crushed concrete road base for future use in the Western Cell.