



DAILY REPORT

PAGE 1 OF 4

PROJECT	San Jacinto River Waste Pits TCRA		CONTRACT NO.	
CONTRACTOR	USA Environment, LP	SUPERINTENDENT	Ron Griffith	
DAY OF WEEK & DATE:	Saturday, May 28, 2011		REPORT NO.	115
WEATHER	Sunny, moderate-to-strong wind from southeast	TEMPERATURE	L:75° H:90°F	
<u>NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:</u>		<u>MAJOR EQUIPMENT ON JOB (Size/capacity):</u>		
7 – USA Environment (USA) 6 – Envirocon		<div style="display: flex; justify-content: space-between;"> <div style="width: 48%;"> <u>LaBarge Property</u> Komatsu PC300LC Excavator (2) Komatsu PC200LC Excavator Komatsu D61 Dozer Deere 624J Front-end Loader Deere 644J Front-end Loader Crane Work boat with winch Barge-Mounted Excavator (2) 'Jim Dandy' Tug Boat Jon Boat Aggregate Transport Barge (all water-based work equipment idle on this date) </div> <div style="width: 48%;"> <u>TxDOT ROW/SJRWP</u> Cat Long Reach Excavator (idle) Cat 930 Loader (idle) Morooka Dump Truck (idle) Skid-steers (2) (idle) Rubber tired forklift Kobelco SK210 Excavator Kubota Mini-Excavator (idle) Water Truck </div> </div>		
<u>TIDE INFORMATION:</u>		<u>HEALTH AND SAFETY INFORMATION:</u>		
Time:	Location:	Height (inches):	No incidents or near misses on this date.	
<u>CHRONOLOGICAL ACCOUNT OF ANCHOR QEA FIELD REPRESENTATIVE ACTIVITIES:</u>				
07:55 Randy Brown (Anchor QEA) on-site at the Admin area; USA and Envirocon crews already on-site at the TxDOT ROW/SJRWP area.				
08:00 Today's Projected Work Objectives for USA and their subcontractors, per Ron Griffith (USA):				
<ul style="list-style-type: none"> • Continue installation of the geomembrane (LLDPE liner) in the Western Cell <ul style="list-style-type: none"> – Deploy remaining LLDPE liner – Continue detail/patch work on LLDPE liner 				
09:00 R. Brown and Valmichael Leos (USEPA) mobilized to the TxDOT ROW/SJRWP area. Current activities:				
<ul style="list-style-type: none"> • Deploying LLDPE liner in the Western Cell • Detail/patch work on the LLDPE liner in the Western Cell 				
10:00 R. Brown and V. Leos mobilized to the Admin area.				
13:00 R. Brown mobilized to the TxDOT ROW/SJRWP area. Current activity:				
<ul style="list-style-type: none"> • Detail/patch work on the LLDPE liner in the Western Cell Note: All LLDPE liner has been deployed in the Western Cell				
15:50 USA and Envirocon crews gathering tools and equipment for the end of the day.				



DAILY REPORT

PAGE 2 OF 4

14:00 R. Brown, USA, and Envirocon departed the TxDOT ROW/SJRW area; R. Brown off-site for the day.

Summary of Progress on this Date:

- Completed deployment of the LLDPE liner in the Western Cell
- Continued detail/patch work on the LLDPE liner in the Western Cell

Persons On-site on this Date:

USEPA – Valmichael Leos

Anchor QEA – Randy Brown

USA Environment – Ron Griffith, Aubrey Pearson, and 5 crew

Envirocon – 6 crew

Cover Material Delivery Summary as of this Date:

Material	Stone Size (D ₅₀)	Units	Delivered 5/28 (units)	Delivery Verification Method	Preceding Delivered Total	Total Delivered for Project
Armor Cap A	3"	ton	0	weigh tickets	15,248	15,248 (122%)
Armor Cap B/C	6"	ton	0	weigh tickets	1,927	1,927 (16%)
Armor Cap C	6"	ton	0	weigh tickets	10,069	10,069 (94%)
Armor Cap D	8"	ton	0	weigh tickets	20,641	20,641 (78%)

Cover Material Placement Summary as of this Date:

Material	Stone Size (D ₅₀)	Units	Placed 5/28 (units)	Verification Method	Preceding Placed Total	Total Placed for Project
Armor Cap A	3"	ton	0	contractor measure	12,459	12,459 (100%)
Armor Cap B/C	6"	ton	0	contractor measure	1,927	1,927 (16%)
Armor Cap C	6"	ton	0	contractor measure	9,708	9,708 (91%)
Armor Cap D	8"	ton	0	contractor measure	20,641	20,641 (78%)
All Types:						44,735 (72%)

PHONE LOG:

None.

SITE PHOTOS/VIDEOS TAKEN: (attached below)

4 photos (descriptions provided underneath photo)

FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:

None

FIELD REPRESENTATIVE	Randy Brown	HRS	6	DATE	5/28/11
----------------------	-------------	-----	---	------	---------

(Signature on Hardcopy)



Photo 1 – Deploying LLDPE liner in the Western Cell.



Photo 2 – Welding a seam into the LLDPE liner in the Western Cell.



Photo 3 – LLDPE liner extended over the northern berm in the Western Cell and held in place by sand bags.



Photo 4 – Overview of the Western Cell after the LLDPE liner has been fully deployed.