


From: [Martin, John](#)
To: [Delgado, Paige](#)
Cc: [Moore, Gary](#)
Subject: RE: FJ Doyle Site Schedule/Operations - Sunday 01/06/2019
Date: Sunday, January 06, 2019 1:57:39 PM

Crews worked a partial day on the restoration of previously excavated residential properties and excavation of soils contaminated by PCBs and heavy metals.

Work completed included excavating Grids FJD08 and DRA026, excavating a portion of EAS08, and prepared for Monday operations by improving on-site entry/egress for trucks delivering borrow soils and removing waste streams. In addition, a small amount of spoil material from DRA018.

The resident that lives (b) (6) expressed his concern regarding his mail box not being in place. The mailbox was knock down by the Site fence during high winds. Suggest doing his yard soon.



From: Delgado, Paige
Sent: Saturday, January 05, 2019 8:07 PM
To: Martin, John <martin.john@epa.gov>; Lara, Alex <Alex.Lara@WestonSolutions.com>; Don Edgington <d.edgington@erllc.com>
Cc: Moore, Gary <moore.gary@epa.gov>
Subject: Re: FJ Doyle Site Schedule/Operations - Saturday through Monday-Revised

Please see the revised version below. Thanks!

Currently we are scheduled to work 0700-1630, however I don't think we will need to work past 1300 or 1400 (John will ultimately make the call). Our crew will be 1 OSC, 1 START, and 7 ERRS. We are down one laborer due to a family emergency and 2 more guys will be off as well. The tasks and personnel assigned to the tasks on Sunday are listed below. If any of the assigned tasks for Sunday are not executable for some reason or the tasks are completed, the staff assigned to those activities will leave the site for the day to return for work on Monday at 0700. It is not necessary to have 7 ERRS onsite the full work day on Sunday if their assigned tasks are completed. A little rest for a busy Monday and work week is likely appreciated (and some football, I'm sure). Everyone worked really hard Friday and Saturday and I feel like we've caught up after losing time on Thursday and over the break). Please let me know if

anyone has questions/issues.

Saturday, Jan 5 (OSC Delgado):

- Continue dewatering FJD03-02/04/06, FJD02-06, FJD08-01/02, FJD09-01/02, and DRA06 (as necessary) - completed
- Excavate (Oscar): EAS08 (TSCA) and DRA26
- Excavate (Dee): FJD04-07 (TSCA) and begin FJD04-08 (TSCA) (time permitting)
- Prepare site for acceptance of select fill and loading of C&D debris (Monday)

Sunday, Jan 6 (OSC Martin):

- Excavate (Oscar + 1 spotter): Complete EAS08 (TSCA) and Complete DRA26
- Excavate (Dee + 1 spotter): Complete FJD04-07 (TSCA) and begin FJD04-08 (TSCA-optional/not mandatory for Sun)
- Prepare site for acceptance of select fill and loading of C&D debris (Monday)

Monday, Jan 7 (OSC Delgado):

- Delivery of Select Fill for Restoration – delivered to FJD03
- Restoration (Rusty): FJD02 and FJD03 (Select Fill); FJD08/FJD09 (time permitting)
- Excavate (Dee): FJD04-08 (TSCA) and DRA09; FJD04-05/06 (time permitting)
- Excavate (Oscar): DRA02 and DRA03
- Waste Disposal (Dee) Non-TSCA C&D Debris to Maloy Landfill
- Waste disposal (Dee): TSCA Disposal to Itasca Landfill (once C&D is removed)

John – Please call me with any questions. On the dewatering – we didn't get the filter bags in, so we won't do that on Sunday. Also, can you please reply to this with a brief summary of the accomplished tasks? I have to email David Gray daily with an update.

Thanks so much!!!