	Task Name	Duration	Start	Finish Predecessors	2012 ASONDJFMAMJJASONDJFMAMJJA	
	Effective Date of AOC	0 days	Thu 8/25/11	Thu 8/25/11	◆ 8/25	
	Pre-RI/FS Investigation of Previous Site History/Owners	141 days	Mon 7/2/12	Mon 1/14/13	<b>—</b>	
	Perform Limited Phase 1 Research (historical photos, topo maps, City directories, etc.) - PRP Group	40 days	Mon 7/2/12	Fri 8/24/12		
_	Obtain review historical Site files from TCEQ, Harris County - PRP Group	50 days	Mon 7/2/12	Fri 9/7/12		
	Summarize and provide Site history research findings to EPA - PRP Group	20 days	Mon 9/10/12	Fri 10/5/12 4		
	Review Site history information - EPA	20 days	Mon 10/8/12	Fri 11/2/12 5		
	Meeting to discuss Site history information - PRP Group and EPA	1 day	Mon 9/10/12	Mon 9/10/12 3FS+10 days	s	
	Recruit Previous Site owners as RI/FS PRPs - EPA	90 days	Tue 9/11/12	Mon 1/14/13 7		
	Pre-Work Plan Approval Activities	167 days	Tue 10/18/11	Wed 6/6/12		
_	Perform Container Inventory - PRP Group	20 days	Thu 10/20/11	Wed 11/16/11		
_	Perform Routine Freeboard Monitoring Events - PRP Group	167 days	Tue 10/18/11	Wed 6/6/12		
	Perform Pump Downs as Needed - PRP Group	164 days	Fri 10/21/11	Wed 6/6/12		
	Perform Leaking Container Response as Needed - PRP Group	167 days	Tue 10/18/11	Wed 6/6/12		
	Repair Gutters/Install Diversion Berm - PRP Group	26 days	Tue 10/25/11	Tue 11/29/11		
	Work Plan Development	203 days	Fri 8/26/11	Wed 6/6/12		
	Draft and Revise WP/QAPP/QASP - PRP Group with EPA Comments	198 days	Fri 8/26/11	Tue 5/29/12		
	Submit Final WP/QAPP/QASP - PRP Group	0 days	Wed 5/30/12	Wed 5/30/12 16	5/30	
_	Approve Final WP, QASP, QAPP - EPA	0 days	Wed 6/6/12	Wed 6/6/12	6/6	
	Repair Perimeter Fence - PRP Group	30 days	Mon 7/16/12	Fri 8/24/12		
	Bioreactor Closure (including report submittal/approval)	191 days	Thu 2/23/12	Thu 11/15/12		
	Containment Pond Management	65 days	Fri 6/22/12	Thu 9/20/12		
_	Task Progress Summary	External Task	as	Deadline	<u> </u>	
•	Split Milestone • Project Summary	External Milestone				

Preli	minary - Subject to Revision	US Oil Recovery Site Pi	rojected Schedule	9			Thu 7/12/
ID	Task Name		Duration	Start	Finish	Predecessors	
56	Secure Laboratory Samples at Site- PRP Group's Contractor		5 days	Mon 7/16/12	Fri 7/20/12		
57	Evaluation/Management of Potential MCC Odor Issues		135 days	Fri 7/13/12	Thu 1/17/13		
63	Removal Action Identification/Prioritization/Sequencing		306 days	Fri 5/25/12	Fri 7/26/13		
64	Develop/Update Potential Waste Stream Evaluation/Prioritization Matrix	- PRP Group	40 days	Fri 5/25/12	Thu 7/19/12		
65	Identify/Evaluate Potential Waste Stream Groupings for Removal Actions	s - PRP Group	20 days	Fri 7/20/12	Thu 8/16/12	64	
66	Develop Intial Removal Action Priority/Sequence - PRP Group		10 days	Fri 8/17/12	Thu 8/30/12	65	
67	Submit Outline of Proposed Removal Actions to EPA - PRP Group		0 days	Thu 8/30/12	Thu 8/30/12	66	8/30
68	Review Outline of Removal Actions - EPA, TCEQ, Harris County		10 days	Fri 8/31/12	Thu 9/13/12	67	
69	Discuss/Finalize Removal Action Sequence - PRP Group, EPA, TCEQ, H	Harris County	5 days	Fri 9/14/12	Thu 9/20/12	68	
70	Update Community Relations Plan to Reflect Pending Removal Actions -	EPA	20 days	Fri 9/21/12	Thu 10/18/12	69	
71	Prepare Fact Sheet for Pending Removal Actions - EPA		20 days	Fri 9/21/12	Thu 10/18/12	70SS	
72	Hold Community Meeting - EPA		0 days	Thu 10/18/12	Thu 10/18/12	71	10/18
73	Re-assess Removal Action Sequence As Work is Performed - PRP	Group	176 days	Fri 11/23/12	Fri 7/26/13		
83	USOR Tank Farm Removal Action (including report submittal/approval	)	145 days	Fri 9/21/12	Thu 4/11/13		
94	Tote/Drum/Lab Chemicals Removal Action (including report submittal/	approval)	120 days	Fri 12/7/12	Thu 5/23/13		
104	Roll-Off Container Removal Action (including report submittal/approva	I)	330 days	Fri 5/18/12	Thu 8/22/13		
117	USOR Process Equipment Removal Action (including report submittal	approval)	145 days	Fri 4/19/13	Thu 11/7/13		
128	MCC West Removal Action (including report submittal/approval)		150 days	Fri 5/17/13	Thu 12/12/13		
139	MCC East Removal Action (including report submittal/approval)		150 days	Fri 5/17/13	Thu 12/12/13		
150	Ongoing Site Activities		533 days	Thu 12/15/11	Mon 12/30/13		
151	Perform Bi-Weekly Site Inspections - PRP Group		400 days	Tue 6/19/12	Mon 12/30/13		
Dows 0	Task Progress	Summary	External Task	s	Deadline	Ţ	
Page 2	Split Milestone	Project Summary	External Miles	tone			

			е			Thu 7/12
ID T	ask Name	Duration	Start	Finish	Predecessors	2012   2013   A S O N D J F M A M J J A S O N D J F M A M J J A S O
52	Perform Pump Downs as Needed - PRP Group	400 days	Tue 6/19/12	Mon 12/30/13	151SS	
53	Perform Leaking Container Response as Needed - PRP Group	400 days	Tue 6/19/12	Mon 12/30/13	151SS	
54	Perform Roll-off Tarp Assessment/Maintenance as Needed - PRP Group	400 days	Tue 6/19/12	Mon 12/30/13	151SS	
55	Perform Periodic Site Mowing - PRP Group	406 days	Mon 6/11/12	Mon 12/30/13		
56	Site Security	533 days	Thu 12/15/11	Mon 12/30/13		