

March 12, 2015

Mr. Charles David Abshire (6SF-AP)
Remedial Project Manager
U.S. Environmental Protection Agency
Region 6
1445 Ross Avenue
Dallas, TX 75202-2773

RE: February 2015 Monthly Progress Report
United States of America and State of Texas v. Alcoa, Inc., et al.; CA No. 3:12-cv-00210
Malone Service Company Superfund Site - Texas City, TX

Dear Mr. Abshire:

The Malone Cooperating Parties (MCP) submit the February 2015 Monthly Progress Report in compliance with the Consent Decree and Statement of Work for Remedial Design/Remedial Action (RD/RA) at the Malone Service Company Superfund Site in Texas City, TX.

Should you have any questions, please contact me at 919-539-1928 or bobp@projectnavigator.com.

Sincerely,

R Piniewski

Robert Piniewski
Project Coordinator

cc: Marilyn Long - TCEQ
Malone Cooperating Parties

**MALONE SERVICE COMPANY SUPERFUND SITE
FEBRUARY 2015 MONTHLY PROGRESS REPORT
SUBMITTED MARCH 12, 2015**

1) SUMMARY OF WORK PERFORMED IN FEBRUARY 2015

- a) Project Navigator Ltd., ENTACT and MCP representatives continued planning for Phase Two RD/RA work. Work conducted during February included:
 - (1) Development of Stormwater Management Plan Addendum #2
 - (2) Design work for a water treatment system
 - (3) Preparation of Response to EPA and TCEQ Comments on draft Phase Two Work Plan
- b) MCP representatives continued work on reissuance of the No Migration Exemption, and the design/procurement of surface equipment for WDW-73.
- c) MCP representatives continued efforts on the cemetery relocation work.
- d) MCP representatives continued storm water management activities at the Site.

2) SUMMARY OF SAMPLING/TESTING RESULTS

- a) No sampling was conducted during this reporting period.

3) DELIVERABLE STATUS & MODIFICATIONS TO PLANS

- a) A summary of the most recent Agency Communication is shown in Table 1.

4) POTENTIAL PROBLEM AREAS and ACTIONS TO BE TAKEN

- a) None.

5) COMMUNITY RELATIONS ACTIVITIES

- a) MCP representatives will support EPA's community relations efforts as requested by EPA.

6) CHANGE IN PERSONNEL OR OPERATIONS

- a) None.

7) SCHEDULE

- a) The Phase Two schedule is contained in the draft Phase Two Work Plans.

**8) PROJECTED WORK FOR NEXT TWO REPORTING PERIODS
(MARCH AND APRIL 2015)**

- a) Submit Responses to EPA and TCEQ Comments on the draft Phase Two Work Plans.
- b) Submit Addendum #2 to the Storm Water Management Plan describing best management practices and treatment system requirements for Phase Two work.
- c) Complete and submit the petition for renewal of the No Migration Exemption (from hazardous waste land disposal restrictions) for operation of the injection wells.
- d) Install surface components for WDW-73.
- e) Perform injection / falloff testing on WDW-138 and WDW-73.
- f) Mobilization for Phase Two activities on March 23, 2015.
- g) Conduct Phase Two Pre-Construction Meeting at the Site on March 24, 2015.
- h) Continue Cemetery Relocation efforts for reinterment.
- i) Continue storm water management activities at the Site.

Table 1
Recent Agency Communication Summary
Malone Service Company Superfund Site – Texas City, TX

Date	MCP Communication Summary	Response From EPA Date	EPA Communication Summary	Notes
10/16/13	Via email the MCP, under Section XIX (Force Majeure) of the governing Consent Decree, notified EPA that due to the government shutdown and other circumstances there would be a delay in the submission of the Phase One RA Work Plan. The MCP will provide the information prescribed by Paragraph 74 of the Consent Decree once the government shutdown has ended and the MCP has been able to consult with EPA regarding various technical issues and the schedule going forward.	pending		
12/9/13	Submitted written request for approval for 45 day schedule extension for submittal of the draft Phase One RA Work Plan due to the Government shutdown.	12/12/13	EPA approved the request.	
12/20/13	Submitted draft Phase One RA Work Plan and appendices including the Phase One Remedial Design Investigation Report.	1/31/14	EPA comments received on 1/31/14.	
1/31/14	MCP received EPA & TCEQ comments on Phase One RA Work Plan	n.a.		
2/13/14	PNL notified EPA that in response to a petition filed by representatives of the MCP the Galveston County District Court ordered that any remains in the cemetery at the Malone Site be removed to a perpetual care cemetery. The court also ordered removal of the cemetery dedication. Further permits will be obtained from the State Registrar as needed.	Noted.	MCP provided EPA a copy of the Court Order on March 6, 2014.	
2/19/14	MCP representatives and EPA discussed the MCP's intent to prepare a petition to renew the No Migration Exemption (from hazardous waste land disposal restrictions) for operation of the injection wells, and to perform well rehabilitation at WDW-73 and WDW-138 to increase injection capacities to permitted levels. The MCP also requested postponement of Mechanical Integrity Testing (MIT) and 5 year temperature log testing until after well rehabilitation work is complete. EPA requested a review of well rehabilitation procedures and agreed to postpone MIT and 5 year temperature log until after the rehabilitation	2/19/14	EPA requested a review of well rehabilitation procedures and agreed to postpone MIT until after the rehabilitation.	

Table 1
Recent Agency Communication Summary
Malone Service Company Superfund Site – Texas City, TX

Date	MCP Communication Summary	Response From EPA Date	EPA Communication Summary	Notes
2/20/14	The MCP notified EPA that it has completed the second required payment of \$12 million to the Malone Site Trust (held by Bank of New York Mellon) pursuant to Section 3(b) of the Malone Service Company Superfund Site Trust Agreement.	n.a.		
3/3/14	The MCP submitted its responses to Agency comments on the draft Phase One RA Work Plan.	3/4/14	EPA approved the response to comments via email.	
3/4/14	The MCP received information from EPA to facilitate the approval/reissuance of the No Migration Exemption for the injection well.	n.a.		
3/6/14	The MCP submitted a copy of the order of the Galveston County District Court granting our motion for summary judgment on the petition for removal of remains and removal of the cemetery dedication regarding the cemetery area at the Malone Site.	n.a.		
3/10/14	The MCP submitted the Final Phase One RA Work Plan and Storm Water Management Plan V1.	3/25/14	EPA approved the Phase One RA Work Plan.	
3/25/14	The MCP notified EPA and TCEQ that ENTACT will mobilize to the Site on April 7, 2014 to begin Phase One RA work and that MCP representatives will also be mobilizing on April 7, 2014 to begin cemetery relocation work.	n.a.		
4/7/14	The MCP submitted a request to shift the installation of the dewatering system and slurry wall from Phase Two to Phase One RA work. The early install of these remedy elements will allow the MCP to begin dewatering sooner and improve solidification efforts.	4/10/14	EPA approved the request.	
5/9/14	The MCP submitted the injection well rehabilitation procedures for the injection wells at the Site.	5/29/14	EPA approved the procedures.	

Table 1
Recent Agency Communication Summary
Malone Service Company Superfund Site – Texas City, TX

Date	MCP Communication Summary	Response From EPA Date	EPA Communication Summary	Notes
6/12/14	The MCP submitted revised injection well rehabilitation procedures for injection well WDW-138.	6/13/14	EPA approved the revised procedures.	
8/15/14	The MCP requested a 60 day extension for submittal of the draft Phase Two RD/RA Work Plans	8/18/14	EPA approved the extension.	
9/4/14	The MCP submitted WDW-138 MIT and workover reports.	11/21/14	Approved pending falloff testing.	
9/29/14	The MCP submitted WDW-73 MIT and workover reports.	11/21/14	Approved pending falloff testing.	
10/16/14	The MCP submitted a request to EPA to modify the performance specification for treated material (solidified sludge) at the Site from a minimum Unconfined Compressive Strength (UCS) of 25 psi with no free liquids to a minimum UCS of 15 psi with no free liquids.	12/23/14	EPA approved the modified performance specification	
10/20/14	The MCP submitted the draft Phase Two Remedial Design and Remedial Action Work Plan and an updated Construction Quality Assurance Plan.	1/23/15	EPA and TCEQ provided comments	
11/3/14	Submitted request to shift cleaning and demolition of tanks containing sludge from Phase One to Phase Two work to EPA.	11/13/14	EPA approved the request.	
11/6/14	Submitted documentation of insurance coverage as required by the CD/SOW.	n.a.		
1/23/15	Received EPA and TCEQ Comments on draft Phase Two Remedial Design and Remedial Action Work Plan.	n.a.		
1/29/15	Received EPA approval of ENTACT's Quality Management Plan	n.a.		
2/20/15	The MCP notified EPA that it has completed the third required payment of \$16 million to the Malone Site Trust (held by Bank of New York Mellon) pursuant to Section 3(b) of the Malone Service Company Superfund Site Trust Agreement.	n.a.		

Table 1
Recent Agency Communication Summary
Malone Service Company Superfund Site – Texas City, TX

Date	MCP Communication Summary	Response From EPA Date	EPA Communication Summary	Notes
2/25/15	Submitted email request for mobilization date of March 23, 2014 and slight modification to stormwater discharge outfall.	2/25/15	EPA approved the request and modification.	