

From: [Brian Moore](#)
To: [Abshire, David](#); [Zehner, Warren](#)
Cc: [Bob Piniewski](#)
Subject: Malone Superfund- EPA ER Week 1 Summary
Date: Monday, July 13, 2015 10:50:35 AM
Attachments: [Malone-Injection Well Summary Table-Week 1.pdf](#)

Dear Warren and David,

Please find the attached Week 1 Injection Summary Log for the Malone Superfund Site. Below is a Week 1 Summary for your reference. Project Navigator (PNL) has put together a Draft Operations Memo which is currently under review. As soon as it is finalized I will distribute to the team. My subcontractors for WDW-73 are on-site today moving forward with the wiring and data logging activities. Please let me know if you have any questions.

Week 1 ER Summary

Monday: On-site discussions with Brian Moore (PNL), David Abshire (EPA) and Warren Zehner (EPA) regarding well operation procedures and permit requirements. Approval from Warren Zehner to start injection through WDW-138 and move forward with activities to inject through WDW-73. Discuss the need for 24/7 operation of WDW-138. PNL waiting for cost estimate from ENTACT for 24/7 operation.

Tuesday: Continue injecting through WDW-138. MCP approves cost to move forward with 24/7 operation of WDW-138. ENTACT to work on mobilization of additional well operators (out of state).

Wednesday: Continue injecting through WDW-138. Schedule update for WDW-73 subcontractors

Thursday: Continue injecting through WDW-138. WDW-73 subcontractors to be on-site Monday (7/13/15) to move forward with wiring and data logging system install. PNL to create operations document for EPA discussing injection wells operation, permitting and schedule.

Friday: Continue injecting through WDW-138. Shade canopy installed over WDW-73 skid package. PNL completes Draft Operations Memo (under review). ENTACTs additional well operators to be onsite Saturday and Tuesday. 24 hour operation expected to start Wednesday (7/15/15).

Saturday: Continue injecting through WDW-138.

Sunday: Continue injecting through WDW-138.

Kindest Regards,

Brian Moore
RD/RA Construction Manager
Malone Superfund Site

Project Navigator, Ltd.
10497 Town & Country Way, Suite 830
Houston, TX 77024
Direct: 713.468.5961
Cell: 713.534.4546
Fax: 713.468.4515



9716125