

From: [Brian Moore](#)
To: [Zehner, Warren](#); [Abshire, David](#)
Cc: [Bob Piniewski](#)
Subject: Malone-EP ER Injection-Week 20 Summary
Date: Monday, November 23, 2015 11:24:14 AM
Attachments: [Malone-Injection Well Summary Table-Week 20.pdf](#)

Dear Warren and David,

Below please find a general weekly update discussing injection under EPA ER at the Malone Service Superfund Site in Texas City, TX. Attached please find the injection summary table.

There is still approximately 3.5 MM gallons of contact water on-site. We did have two rain days this week and the rain estimates are located below in the summary.

Monday 11/16/15- WDW-138: Contact water injection non-stop. WDW-73: Contact water injection during working hours.

Tuesday 11/17/15- WDW-138: **9/10" of rain.** Contact water injection non-stop. WDW-73: Contact water injection during working hours, shutdown early due to thunderstorms.

Wednesday 11/18/15- WDW-138: Contact water injection non-stop. WDW-73: Contact water injection during working hours.

Thursday 11/19/15- WDW-138: Contact water injection non-stop. WDW-73: Contact water injection during working hours.

Friday 11/20/15- WDW-138: **4/10" of rain at night.** Contact water injection until end of working hours. WDW-73: Contact water injection during working hours.

Should you have any questions please let me know.

Kindest Regards,

Brian Moore
Construction Manager
Malone Service Superfund Site RD/RA

Project Navigator, Ltd.
15990 N. Barkers Landing, Ste. 325
Houston, TX 77079
Direct: 713.468.5961
Cell: 713.534.4546



9716141

Fax: 713.468.4515

E-MAIL NOTICE; This transmission may be (1) subject to Attorney-Client Privilege, (2) an attorney work product, or (3) strictly confidential. If you are not the intended recipient of this message, you may not disclose, print, copy or disseminate this information. If you have received this in error, please notify the sender only and delete the message.