

From: [Brian Moore](#)
To: [Zehner, Warren](#); [Abshire, David](#)
Cc: [Bob Piniewski](#); [Matt Jackson](#)
Subject: Malone-EPA ER Injection Summary Week 29
Date: Wednesday, January 27, 2016 3:05:05 PM
Attachments: [Malone-Injection Well Summary Table-Week 29.pdf](#)

Dear Warren and David,

Below please find a general weekly update discussing injection under EPA ER at the Malone Service Superfund Site in Texas City, TX. Attached please find the injection summary table.

Currently, there is approximately 1 MM gallons of contact water on-site located in both APIs and the storm water impoundment. Water levels are now too low for our electrical transfer pumps to operate due to their automatic shutdown floats. Wednesday (1/20/16) was the last day of injection until the next major rain events occur. The ESD public comment meeting will be held tomorrow in Texas City.

Monday 1/18/16- WDW-138: Start up well, contact water injection non-stop. WDW-73: Contact water injection during working hours.

Tuesday 1/19/16- WDW-138: Contact water injection non-stop. WDW-73: Contact water injection during working hours.

Wednesday 1/20/16- WDW-138: Contact water injection until COB. WDW-73: Contact water injection during working hours.

Thursday 1/21/16- No water injected

Friday 1/22/16- No water injected

Should you have any questions please let me know.

Kindest Regards,

Brian Moore

Construction Manager

Malone Service Superfund Site RD/RA

Project Navigator, Ltd.

15990 N. Barkers Landing, Ste. 325

Houston, TX 77079

Direct: 713.468.5961



9716148

Cell: 713.534.4546

Fax: 713.468.4515

E-MAIL NOTICE; This transmission may be (1) subject to Attorney-Client Privilege, (2) an attorney work product, or (3) strictly confidential. If you are not the intended recipient of this message, you may not disclose, print, copy or disseminate this information. If you have received this in error, please notify the sender only and delete the message.