

From: [Brian Moore](#)
To: [Zehner, Warren](#); [Abshire, David](#)
Cc: [Bob Piniewski](#)
Subject: Malone-Week 14 EPA ER Summary
Date: Friday, October 09, 2015 6:27:40 PM
Attachments: [Malone-Injection Well Summary Table-Week 14.pdf](#)

Dear Warren and David,

Below please find a general weekly update discussing Injection under EPA ER at the Malone Service Superfund Site in Texas City, TX. Attached please find the injection summary.

Monday 10/5/15- WDW-138: No injection due to electrical issues, remove damaged 150 HP motor and set new motor, New 500 KVA transformer installed on Saturday. WDW-73: Train new operator, Contact water injection during working hours

Tuesday 10/6/15- WDW-138: No injection due to electrical issues, electricians wire new motor and test. WDW-73: Contact water injection during working hours

Wednesday 10/7/15- WDW-138: No injection due to electrical issues, new annulus pump installed and wired by electricians. WDW-73: Contact water injection during working hours

Thursday 10/8/15- WDW-138: Train New operators and inject contact water during working hours . WDW-73: Contact water injection during working hours.

Friday 10/9/15- WDW-138: Contact water injection during working hours. WDW-73: Contact water injection during working hours.

I will be out on vacation next week. Please direct any urgent questions to Bob Piniewski who is cc'd on this e-mail.

Kindest Regards,

Brian Moore

Construction Manager

Malone Service Superfund Site RD/RA

Project Navigator, Ltd.

10497 Town & Country Way, Suite 830

Houston, TX 77024

Direct: 713.468.5961

Cell: 713.534.4546

Fax: 713.468.4515



9716160

E-MAIL NOTICE; This transmission may be (1) subject to Attorney-Client Privilege, (2) an attorney work product, or (3) strictly confidential. If you are not the intended recipient of this message, you may not disclose, print, copy or disseminate this information. If you have received this in error, please notify the sender only and delete the message.