

From: [Zehner, Warren](#)
To: [Brian Moore](#); [Abshire, David](#)
Cc: [Bob Piniewski](#); [Matt Jackson](#)
Subject: RE: Malone-EPA ER Injection Summary Week 29
Date: Wednesday, January 27, 2016 3:29:00 PM

OK, just checking, my wife was in Clear Lake yesterday and it was pouring. I am currently in NM. Pending the outcome of the public meeting and finalization of the ESD, I will provide written notice of the termination of the emergency action.

Warren

From: Brian Moore [<mailto:bmoore@projectnavigator.com>]
Sent: Wednesday, January 27, 2016 3:26 PM
To: Zehner, Warren; Abshire, David
Cc: Bob Piniewski; Matt Jackson
Subject: RE: Malone-EPA ER Injection Summary Week 29

Warren,

The site received 1 inch yesterday. The 1 inch is not enough to raise the levels in the APIs and stormwater impoundment to allow the shut off floats to rise enough to operate the electric transfer pumps. If we receive another inch or two we could operate the transfer pumps again but the extended forecast looks favorable. We have the most freeboard available on-site since July 2015. Thanks.

Brian

From: Zehner, Warren [<mailto:zehner.warren@epa.gov>]
Sent: Wednesday, January 27, 2016 3:16 PM
To: Brian Moore; Abshire, David
Cc: Bob Piniewski; Matt Jackson
Subject: RE: Malone-EPA ER Injection Summary Week 29

Brian:

The Site did not get any significant rain during the storms the last couple of days?

Warren

From: Brian Moore [<mailto:bmoore@projectnavigator.com>]
Sent: Wednesday, January 27, 2016 3:05 PM
To: Zehner, Warren; Abshire, David
Cc: Bob Piniewski; Matt Jackson
Subject: Malone-EPA ER Injection Summary Week 29

Dear Warren and David,



9716196

Below please find a general weekly update discussing injection under EPA ER at the Malone Service Superfund Site in Texas City, TX. Attached please find the injection summary table.

Currently, there is approximately 1 MM gallons of contact water on-site located in both APIs and the storm water impoundment. Water levels are now too low for our electrical transfer pumps to operate due to their automatic shutdown floats. Wednesday (1/20/16) was the last day of injection until the next major rain events occur. The ESD public comment meeting will be held tomorrow in Texas City.

Monday 1/18/16- WDW-138: Start up well, contact water injection non-stop. WDW-73: Contact water injection during working hours.

Tuesday 1/19/16- WDW-138: Contact water injection non-stop. WDW-73: Contact water injection during working hours.

Wednesday 1/20/16- WDW-138: Contact water injection until COB. WDW-73: Contact water injection during working hours.

Thursday 1/21/16- No water injected

Friday 1/22/16- No water injected

Should you have any questions please let me know.

Kindest Regards,

Brian Moore

Construction Manager

Malone Service Superfund Site RD/RA

Project Navigator, Ltd.

15990 N. Barkers Landing, Ste. 325

Houston, TX 77079

Direct: 713.468.5961

Cell: 713.534.4546

Fax: 713.468.4515

E-MAIL NOTICE; This transmission may be (1) subject to Attorney-Client Privilege, (2) an attorney work product, or (3) strictly confidential. If you are not the intended recipient of this message, you may not disclose, print, copy or disseminate this

information. If you have received this in error, please notify the sender only and delete the message.