



ENVIRONMENTAL RESTORATION LLC.

REDACTED VERSION

Daily Work Order No. 65
U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 02/02/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado/Nicolas Brescia					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:30 1600 <i>NR</i>			
1. Work Authorized for the Period			Work Accomplished for the Period				
1) Continue/complete specific on-site restoration activities (bed/cover exposed utilities along eastern portions of Grid(s) No. FJD04-08, FJD04-06 and DRA09); 2) Reinstall trampoline in BY of (b) (6); 3) Continue restoration in southern ½ of Grid No. FJD04; 4) Continue/complete restoration in Grid(s) No. DRA022 and FJD05-01; 5) Continue removal reporting and T&D scheduling.			1) Complete: Bed/cover remaining exposed utilities in southern ½ of Grid No. FJD04; 2) Complete: Reinstall trampoline in BY of (b) (6); 3) In Progress: Restoration in southern ½ of Grid No. FJD04; 4) Complete: Restoration in Grid(s) No. DRA022 and FJD05-01; 5) In Progress: Removal reporting and task scheduling.				
OSC Signature: <i>[Signature]</i>		Date: 2/02/19	OSC Signature: <i>[Signature]</i>		Date: 2/02/19		
RM Signature: <i>[Signature]</i>		Date: 2/02/19	RM Signature: <i>[Signature]</i>		Date: 2/02/19		
2. Upcoming Work Authorized							
Resume off-site T&D of both non-regulated soils and TSCA-contaminated soils; continue excavations in FJD04-04; Commence excavations in Grid No. DRA08 (southern ½). Continue restoration in Grid(s) No. FJD04 (all open and cleared grids).							
3. Quantity / Volume Tracking:							
<u>Description:</u>		<u>Current Period:</u>		<u>Total to Date:</u>			
2" - 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils				255 TL/5,859.48 tons			
Parking Lot (3" Surge Rock and 1½" Crusher Run)				24 TL/641.01 tons			
TSCA-contaminated soils				67 TL/1,550.83 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)				311 TL/5,556.43 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 4 tons 10 TL/175.72 tons			
Topsoil, Horn Plant				98 TL/1,263.29 tons			
Bulk Hydraulic Liquids, Spent				3/165 Gallons			
4. Number of Personnel Authorized Current Period							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>			
Response Manager		1		Operator			
FCA		1		Laborer/Operator			
Foreman		1		Truck Driver/Laborer/Operator			
				2			
				3			
				1			
5. Equipment Authorized for Current Period							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
¾ ton extended-cab	3	3		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
				Bobcat TS90			
Plate Compactors	2	2		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
2" centrifugal pump/hoses	1	1		Bulldozer (JD 650K-LGP)	1	1	
20' Conex Box	1	1		Drum Roller/Compactor	1	1	
Welding Unit	1	1					
6. Comments / Amendments (Include Time)							
Signature of OSC				Signature of RM			
Date				Date			