

**From:** [Yost, Brian](#)  
**To:** [Miller, Garyg](#)  
**Cc:** [Thomas, Duane](#)  
**Subject:** Summary of Activities Performed on 12/29/15 at San Jacinto Waste Pits  
**Date:** Tuesday, December 29, 2015 3:31:52 PM

---

Gary, Below is a quick summary of activities performed today at the site. More detail will be added to the Field Activity Report you have requested.

EA arrived at the site at 9 am to determine if Anchor QEA was starting early versus the previously scheduled start time of 1 pm. Anchor personnel Holly Samaha was at the site along with Anchor's contractor USA Environmental. Ms. Samaha indicated that the equipment and material arrived early today and the decision was to get started on the staging of equipment and the placement of mats across the cap. USA Environmental utilized the bucket of a trackhoe to level the rock across the cap to give stability to the mats.

Mat placement was performed from 10 am through 3 pm. Mats placed near the water's edge were moved above the high tide line and will be put in final position tomorrow morning.

The large extended arm trackhoe which will be used for the placement of rock arrived at 3 pm and staged onsite. Rocks for the armored cap along with additional geotextile fabric will arrive early in the morning.

Anchor and USA Environmental indicated site activities will start at 7 am on Wednesday and most likely be completed prior to the end of the day.

No activities performed today deviated from Anchor's 28 December 2015 Work Plan.

If you have any questions, please contact me.

*Brian Yost, CHMM  
Project Manager  
EA Engineering, Science, and Technology, Inc., PBC  
972-315-3922*



9752307